



County of Sacramento
Public Works and Infrastructure
Department of Transportation

Project Master List

Ordered by Project Name

Main Office: 4111 Branch Center Rd, Sacramento, CA 95827

(916) 874-6291 Transportation Design & Landscaping Services
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance
Main Office Fax No.: (916) 874-7831

Legend

New Projects

Completed Projects

Updates

Under Construction

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
47th Ave Pedestrian and Bicycle Improvement Project	2	The project to construct a continuous 2 mile Class II bicycle and pedestrian facility in a corridor with minimal ROW available in the most economically efficient way possible.	Leslie Fung	06/20 (C)	Feb-20	Apr-21	Oct-21	\$5,000
<i>Note: ATP funding was not locked in until June 2020 so bidding will be late summer 2020 with construction in 2021; Federal Funds (ATP; CDBG)</i>								
AC Overlay Project SB1 Phase 3	3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	06/20 (C)	Feb-20	Aug-20	Jul-21	\$6,825

Kingsford Ave from American River Dr to Arden Way

Marconi Ave from Eastern Ave to Walnut Ave

Hazel Ave from Pershing Ave to Greenback Ln.

Rio Linda Blvd from Elverta Rd to County Line

El Camino Ave from 300' e/o Mission Ave to 300' w/o Garfield Ave

Note: Project awarded to DeSilva Gates - #4469. The construction complete date has been pushed into 2021 due to the delay in opening bids in response to concerns regarding the pandemic.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SB1 Phase 4	1,3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	06/19 (A)	Feb-20	Jun-21	Nov-21	\$8,100
Residential Roads with 18th Ave - 44th Ave - 23rd Ave - Del Norte Ashton Dr from Saverien Dr to Wixford Way Barberry Ln from Morse Ave to Watt Ave California Ave from Oak Ave to Palm Ave Charleston Dr from Rustic Rd to Winding Way Holly Dr from Crocker Rd to Larch Ln Robertson Ave from walnut Ave to Fair Oaks Blvd Saverien Dr from American River Dr to Fair Oaks Blvd Watt Ave from Cottage Way to El Camino Ave Wixford Way from Ave American River Dr to End of Street Elkhorn Blvd from West 2nd Street to 2nd Street Kenneth Ave from Elm Ave to Oak Ave								
Note: Project has been pushed out a year due to concerns regarding the pandemic.								
AC Overlay Project SB1 Phase 5	3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	06/19 (A)	Mar-21	Jun-21	Nov-21	\$4,320
Madison Ave from Dewey Dr to San Juan Ave Kenneth Ave from Central Ave to Elm Ave								
Note: Project has been pushed out a year due to concerns regarding the pandemic.								
Accessible Curb Ramp Project 2019	2,5	Construction of 100 new ADA curb ramps at various County locations.	Tim Cress	09/19 (A)	Oct-19	Jan-20	Jun-20	\$775
Note: Contract #4463								
Accessible Curb Ramp Project 2020	2,3	Construction of 90 new ADA curb ramps at various County locations.	Tim Cress	05/20 (A)	Oct-20	Jan-21	May-21	\$720
Note: The Board and Construction Dates were pushed back since there is a protest.								
Alta Mesa Road Bridge Replacement at Laguna Creek	5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	James Eslabon, Mark Thomas, Inc.	05/16 (B)	Nov-20	Apr-21	Sep-21	\$4,431
Note: The permits are being finalized. Project awarded to Mark Thomas & Company, Inc. - #93940; Federal Funds (HBP)								
Arden-Arcade & Carmichael Sidewalk Infill	3,4	Construction curb, sidewalk infill, curb ramps and street lighting at various locations along Edison Ave, El Camino Ave, Hurley Way, Manzanita Ave, and Marconi Ave.	Spencer Ord	08/20 (B)	Jul-21	Apr-22	Oct-22	\$2,540
Note: Federal Funds (HSIP-C9)								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Arden Way Complete Streets Project - Phase I: Morse Ave to Watt Ave	3	Streetscape Bike and Ped Improvements on Arden Way.	Heather Yee	12/19 (A)	Nov-21	Apr-22	Oct-22	\$3,300
<i>Note: Federal Funds (RSTP)</i>								
Auburn Blvd Bike Pedestrian Improvements Annadale Lane to Winding Way	3	Project includes sidewalk infill, Class II bike lanes, and a signalized pedestrian crossing of Auburn Blvd.	Anthony Voo	11/19 (C)	Mar-19	Apr-20	Oct-20	\$2,379
<i>Note: Project awarded to McGuire & Hester - #4434. Federal Funds (HSIP -C7; CMAQ)</i>								
Bradshaw Fiber Connection	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTEch.	Don Nguyen	07/16 (A)				
<i>Note: On Hold due to funding.</i>								
Bradshaw & Jackson Intersection Improvements	5	Intersection improvements and signal modifications to relieve congestion.	Jenny Singh	11/19 (A)	Dec-21	Apr-22	Oct-22	\$3,051
Dillard Road Bridge Scour Critical Project Bridge No24C0004	5	To drive sheet piles around Pier-No.3 to eliminate scour, and place rock rip-rap in the riverbed under the bridge footprint to control further scour.	Mike Meschi	N/A	Nov-20	Aug-21	Aug-21	\$900
<i>Note: Federal Funds (HBP)</i>								
Douglas Road Extension	5	Project scoping for a new arterial roadway extending Douglas Rd from Mather Blvd to Excelsior Rd. The ultimate roadway will include four lanes with a landscaped median, bike lanes, curb, gutter, separated sidewalk and street /traffic signal lights.	Spencer Ord	12/19 (A)				
<i>Note: Construction Dates, and Contract Amount TBD.</i>								
Elkhorn Blvd Extension: Crossfield Drive to Power Line Road	1	4-lane arterial extension of Elkhorn Blvd. from Crossfield Dr. to Power Line Rd.	Spencer Ord	03/20 (A)	Oct-21	Apr-22	Oct-22	\$20,000
Elk Grove Florin Rd Widening Elder Creek to Florin Rd	2	Widen Elk Grove-Florin Road to 4 lanes from n/o Elder Creek to Florin Road.	Keith Gotwalt	10/18 (C)	May-19	Jul-20	Nov-21	\$11,849
<i>Note: Project awarded to Desilva Gates - #4417; This project's construction contract will be combined with E.G. Florin Bridge Construction contract. Federal Funds (HBP) are programmed for the Bridge at Elder Creek.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Elverta Road Watt Ave to Dutch Haven Blvd	4	Widen bridge to 6 lanes, Widen to 4 lanes, landscape medians.	Keith Gotwalt	02/19 (B)	Aug-22	Apr-23	Nov-24	\$17,023
Elverta Road at 28th Street		Modify Signal	Note: Revised hydrologic and hydraulic studies are required for compliance with the requirements of the Central Valley Flood Protection Board and for CEQA/NEPA clearance. Completing these studies and securing the necessary approvals will push out the schedule. Federal Funds (HBP)					
Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2	3	Fair Oaks Blvd between Howe Ave and Munroe Street: create a smart growth corridor with barrier separated bicycle lanes, widening and/or separated sidewalks, and installing landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	Leslie Fung	11/19 (A)	Nov-21	Apr-22	Dec-22	\$4,500
Note: Federal Funds (CMAQ)								
Fair Oaks Blvd Improvements Phase 3 Marconi Ave to Landis Ave	3	Infill sidewalks, bike lanes, overlay, landscape streetscape improvements.	Keith Gotwalt	06/19 (C)	Jun-19	Apr-20	Sep-21	\$7,629
Note: Project awarded to B&M Builders - #4419; Federal Funds (RSTP, CMAQ)								
Fern Bacon Middle School Safe Routes to School	2	Install bike and pedestrian improvements in the vicinity of Fern Bacon Middle School.	Heather Yee	09/19 (A)	Oct-21	Apr-22	Oct-22	\$500
Note: State (ATP)								
Florin Area Street Light Project Phase 3	2	Installation of LED street lights between Florin, Stockton, 53rd Ave, Briggs/Palmerhouse and Fleming Ave.	Tim Stevens	09/20 (A)	Jan-21	May-21	Oct-21	\$545
Florin Road Bicycle Pedestrian Improvements	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting along portions of Florin Rd between Franklin Blvd and Power Inn Rd.	Anthony Voo	03/18 (A)	Jan-21	Apr-21	Oct-21	\$2,430
Note: The right -of-way acquisition required to deliver this project is not expected to be complete until late 2020. This will push the start of construction to April 2021. Federal Funds (HSIP-C8)								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Folsom Blvd Complete Street Improvements Phase 1	5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades between Mayhew Rd and Bradshaw Rd.	Anthony Voo	07/20 (B)	Nov-20	Mar-21	Nov-21	\$5,204
<i>Note: PS&E & ROW (ATP - STATE); Construction (ATP - Federal)</i>								
Folsom Cottage Sidewalk Infill	3	The proposed work at both locations includes sidewalk infill at existing gaps. Includes sidewalk and streetlights at 9423 Folsom Blvd and along Cottage Way at 2100 Fulton Ave and west of Butano Dr.	Anthony Voo	02/20 (C)	Feb-20	Jul-20	Oct-20	\$1,310
<i>Note: Project awarded to Martin General Engineering, Inc. - #4484; Federal Funds (CMAQ)</i>								
Franklin Blvd Bridge Replacement at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	Tim Stevens, Quincy Engineering	06/17 (B)	Feb-20	Apr-21	Oct-21	\$7,900
<i>Note: Utility relocation by SMUD & AT&T will be completed in late 2020 independent of the County's construction contract. The project will bid in late 2020 and construction will still be completed in 2021; Bridge removal and replacement 2021; Federal Funds (HBP)</i>								
Greenback Lane Improvements Phase 1	4	Sidewalk infill, bike lanes, traffic signal and streetscape improvements from Chestnut Ave to Folsom City Limits on Greenback Ln.	Keith Gotwalt	06/18 (A)				
<i>Note: Construction dates unknown since Funding is not yet secured.</i>								
Hazel Ave at US Highway 50 Interchange	4	This project proposes to construct capacity, safety and access improvements. Improvements include modifications to the interchange structure, and freeway ramps, extension of Hazel as a six lane facility s/o 50 and Folsom.	Tim Stevens					\$55,000
<i>Note: Construction dates unknown since full construction funding is not in place.</i>								
Hazel Ave Phase 3 400 ft. North of Sunset Ave to Madison Ave	3	Widen roadway from 4 to 6 lanes, landscaped medians, sidewalks, bike lanes, and sound walls. Traffic signals @ Phoenix Ave and @ Roediger Ln.	James Eslabon	06/20 (C)	Feb-20	Oct-20	Jun-22	\$15,733
<i>Note: The need to acquire r/w from several properties through the eminent domain process delayed possession and pushed out the project schedule to advertise/bid/award. We now have possession of all the necessary r/w. The project was advertised, bids were opened and the BOS awarded the project to Teichert and construction is moving forward. Project awarded to Teichert Construction - #4415; Federal Funds (STIP)</i>								
Hazel Ave Sidewalk Improvements Central Ave to Elm Ave	4	Proposed work includes the construction of sidewalks and bike lanes, a signalized mid-block crossing, and transit stop improvements.	Leslie Fung	06/20 (C)	May-20	Sep-20	Jun-21	\$1,530
<i>Note: Project awarded to Sierra National Construction - #4392; Federal Funds (CMAQ)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Howe Ave Bicycle and Pedestrian Improvements Project from Cottage Way to El Camino Ave	3	Project will construct bike lanes, new sidewalk, separated lighted pedestrian walkway along Howe Ave between Cottage Way and El Camino Ave. This project will also include a road diet on Cottage Way, from 4 lanes to 2 lanes. It will also include two intersections and traffic signals for bike lanes, accessibility, bike detection, and safety enhancements.	Jenny Singh	08/20 (B)	Oct-21	Apr-22	Dec-22	\$1,648
<i>Note: The previous timeline for construction assumed that the project could be constructed entirely within the existing road right-of-way. This is not the case and the project will now require additional right-of-way acquisition. (ATP State-Pre-Con.)</i>								
I-5 Nb Auxiliary Lanes: SR 99 to Metro Air Parkway	1	Construct Northbound Auxiliary Lanes on I-5 from SR99 to Metro Air Park.	Melissa Wright, Mark Thomas	09/20 (C)	Sep-20	May-21	Oct-21	\$3,000
I-5 at Metro Air Parkway	1	New interchange construction.	Melissa Wright, Mark Thomas	05/19 (C)	Apr-19	Jul-19	Mar-21	\$17,940
<i>Note: The goal is still to complete the project in 2020 but with delays in the embankment settlement period and impacts from a nesting Swainson Hawk, project completion could slip to spring 2021; Project awarded to Security Paving - #4422.</i>								
Madison Ave Fair Oaks Bl to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	Jenny Singh	01/20 (A)	Nov-22	Apr-23	Dec-24	\$20,043
<i>Note: Design work recently resumed on this project. Additional studies will be required for CEQA/NEPA clearance. These studies will push completion of the environmental document for this project out to late 2020. Right-of-way acquisition can then begin. With potential right-of-way acquisitions on over 100 parcels, the right-of-way acquisition process is expected to be lengthy. Allowing two years for right-of-way acquisition pushes the start of construction out to April 2023. Federal Funds (CMAQ)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Michigan Bar Rd Bridge Replacement North of SR 16 at Consumnes River Bridge No 24C0056	4	Project consist of the replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16.	James Eslabon, Drake Haglan	04/17 (B)	Nov-21	May-22	Nov-22	\$4,500
Note: Due to continuing delays in NEPA completion, right-of-way acquisition is not yet underway which will delay the start of construction; Federal Funds (HBP)								
Morse Ave Sidewalk Improvements	3	Construct curb, gutter, sidewalk , curb ramps, and street lighting on Morse Ave between Hurley Way and Arden Way.	Spencer Ord	04/20 (B)	Nov-21	Apr-22	Nov-22	\$1,300
Note: Federal Funds (HSIP-C9)								
Neighborhood Traffic Management Project 2019	1,2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Tammy Urquhart		Aug-19	Oct-19	May-20	\$389
Note: Project is complete and will be removed from the PML; Project awarded to Western Engineering Contractors, Inc. - #4468.								
Neighborhood Traffic Management Project 2020	1,2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Tammy Urquhart		May-20	Jun-20	Sep-20	\$291
Note: Project awarded to Biondi Paving & Engineering - #4492.								
New Hope Road Bridge Replacement at Grizzly Slough	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Tim Stevens	10/18 (B)	Oct-21	Apr-22	Nov-22	\$3,318
Note: Right-of-way Certification/Utility Coordination not complete in time to bid. Federal Funds (HBP; RSTP)								
Old Florin Town Streetscape Improvement Phase 2 Power Inn Rd to Florin Perkins Road	1,2	Sidewalk, bicycle lanes and landscape enhancements on Florin Road between Power Inn Rd and Florin Perkins Rd.	Crystal Tu	03/19 (C)	Nov-18	Sep-19	Jul-20	\$6,050
Note: Project is complete and will be removed from the PML. Project awarded to Sierra National Construction, Inc. - #4323. Federal Funds (CMAQ/STIP)								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Power Inn Road Bike and Ped Safety Improvements	2	Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street.	Crystal Tu	09/19 (B)	Dec-20	May-21	Nov-21	\$2,900
<i>Note: Right -of-way acquisition efforts are underway but we do not expect to have possession of the necessary easements for all 22 properties until late 2020, which pushes the start of construction to May 2021. Federal Funds (HSIP-C8)</i>								
Power Inn Road Improvement Loucreta Dr to 52nd Ave	1,2	Project includes sidewalk infill, class II bike lanes, road widening and landscaped medians.	Crystal Tu	11/16 (A)	Dec-20	May-21	Dec-21	\$3,678
<i>Note: Caltrans required additional studies which delayed NEPA clearance. The environmental clearance is scheduled for approval in December 2019. The easement acquisition effort will then move forward. With easement acquisition completion anticipated in late 2020 construction is expected to begin in May 2021. Federal Funds (RSTP/STIP)</i>								
Power Inn Sidewalk Improvements from Loucreta Dr to Florin Rd	2	Proposed work consists of the construction of continuous sidewalks and bike lanes on both sides of Power Inn Road.	Crystal Tu	05/19 (C)	Apr-19	Apr-20	Sep-20	\$1,893
<i>Note: Project awarded to McCuen Construction, Inc. - 4367. Federal Funds (ATP; CMAQ)</i>								
Power Line Road Improvements from Skyking to 5,600 LF North of Skyking.	1	Widen Power Line Road to add center turn lane and associated drainage facilities.	Melissa Wright	03/20 (C)	May-20	Apr-21	Oct-21	\$4,707
<i>Note: Delays in backbone joint trench utility infrastructure installation by the adjacent development project will prevent timely relocation of electric and telecom facilities which must be completed prior to construction of the public roadway improvement project. The project will bid in late 2020 with construction in 2021; Financing District (MAP-bonds)</i>								
Rosemont Area Street Light Project	5	Project will install new LED street lights n/o Kiefer Blvd and e/o Rosemont Dr. The work includes 13 LED Street Lights surrounding the Sequoia Elementary School, and an additional 35 LED Street Lights, bounded by Rosemont Dr, Kiefer Blvd & Pageant Dr.	Tim Stevens	06/19 (C)	Mar-19	Oct-19	Jul-20	\$1,962
<i>Note: Project is complete and will be removed from the PML; Project awarded to St. Francis Electric, Inc. - 4388. Federal Funds (CDBG)</i>								
Roseville Road at Diablo Drive Traffic Signal Project	3	Signalize the intersection of Roseville Rd with Diablo Drive/Stationers Way.	Leslie Fung	09/19 (A)	Nov-21	Apr-22	Oct-22	\$540
<i>Note: Federal Funds (HSIP-C9)</i>								
South Watt Ave Improvements Florin Rd to SR16	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Heather Yee	07/18 (A)				
<i>Note: Design Phase only; Construction TBD. Federal Funds (STIP)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Streetlights on Coyle Ave and Hillsdale Blvd and Watt Ave	3,4	Install street lighting on Coyle Ave from Woodleigh Drive to Dewey Dr, Hillsdale Blvd from Frizell Ave to McCloud Dr, and Watt Ave from Elkhorn Blvd to 700' n/o Elkhorn Blvd.	Crystal Tu	09/19 (A)	Nov-21	Apr-22	Oct-22	\$1,522
<i>Note: Federal Funds (HSIP-C9)</i>								
Thomas Edison Elementary Safe Routes to School	3	Includes installation of sidewalk and street lighting along Hurley Way from w/o Rowena Way to e/o Keeney Way.	Jenny Singh	08/19 (C)	Mar-19	Jun-20	Aug-20	\$1,023
<i>Note: Project is complete and will be removed from the PML; Project awarded to Martin General Engineering, Inc. - #4445. SACOG ATP2 State Only</i>								
Twin Cities Road Bridge Replacement at Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Spencer Ord, Dokken Engineering	01/20 (B)	Dec-21	Apr-22	Nov-23	\$14,666
<i>Note: The December 2020 Board approval date, which was indicated on previous PML's, was an error. It will be December 2021 before all r/w is secured and the project can be advertised. The construction start date and the construction completion dates remain unchanged. Federal Funds (HBP)</i>								
Walnut Grove Crossing over Sacramento River Rehabilitation Project	5	This project will rehabilitate the existing bridge.	Tim Stevens					
<i>Note: Revised Federal Highway Bridge Program application for bridge preventive maintenance will be submitted. Schedule TBD.</i>								
Walnut Grove Thornton Road Bridge 29C 0131 Rehabilitation	5	Repair existing electrical and mechanical components of the Bridge.	Mike Meschi					
<i>Note: San Joaquin County is the lead agency on this project.</i>								
Watt Ave Complete Street Improvements Project Roseville Rd - Phase 1	I-80 to 3	This project will evaluate and coordinate design option for sidewalk infill, ADA improvements (curb ramps & bus stops). Phase 1 Limits: I-80 to Winona Way.	Keith Gotwalt	07/20 (B)	Feb-22	Apr-22	Oct-22	\$5,000
<i>Note: Federal Funds (CMAQ)</i>								