



**Project Master List**  
Ordered by Project Name

**Main Office: 4111 Branch Center Rd, Sacramento, CA 95827**

(916) 874-6291 Transportation Design & Landscaping Services  
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>44th Street Bike/Ped/Lighting Improvements</b> 44th St: S/o 47th Ave to Maynard Way	2	The project will install pedestrian and bicycle facilities as well as street lighting on 44th street, s/o 47th Ave to improve connectivity to the SR99 pedestrian overcrossing bridge entrance. Pavement repair and roadway resurfacing added as a bid alternative	Anthony Voo	01/24 (B)	May-24	Jul-24	Nov-24	\$850
<i>Note: Construction \$ increased due to scope increase: roadway resurfacing</i>								
<i>Note: Federal (CDBG), LSR</i>								
<b>AC Overlay Project 2023 Phase D</b> Elkhorn Blvd 6th Street to Dry Creek Rd Howe Ave 500' n/o Edison Ave to Auburn Blvd CM11A (Mission North Park) Vintage Park Dr: Calvine Rd to Brittany Park Dr Watt Ave: Fair Oaks Blvd to Hurley Way	3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	10/23 (C)	Oct-23	Apr-24	Nov-24	\$9,019
<i>Note: United Pavement Maintenance - #4575</i>								
<i>Local SB1, General Fund, State (LPP, \$1985), City of Sac Cost Share</i>								
<b>AC Overlay Project 2023 Phase E</b> Beverly Terrace neighborhood Clarendon Heights neighborhood Strawberry Acres neighborhood Bohemian Park neighborhood Foothill Farms: Shenandoah Dr to Garfield Ave frontage Grand Island Rd: Long Island neighborhood to 4,800' east Harvey Rd: Christensen Rd to Sargent Ave Isleton Rd: 3,100' s/o Ko-Ket Resort for 3,500' Twin Cities Rd: Christensen Rd to Midway Ave	3,5	Place conventional asphalt concrete over the existing pavement; ADA compliant upgrades. Construction activities will include raising manholes, and grinding existing pavement prior to paving.	Anthony Voo	03/23 (C)	Dec-22	Jun-23	Mar-24	\$5,785
<i>Project is complete and will be removed from July 2024 PML</i>								
<i>Note: Granite - #4588</i>								
<i>Local Funds</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)	
<b>AC Overlay Project 2023 Phase F</b>	2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	11/23/ (C)	Oct-23	Feb-24	Oct-24	\$8,172	
FR04B (Soledad Blvd & Del Norte area)									
PW01B (includes Sky Pkwy and 6th Pkwy area)									
Alder Ave - South Watt to Hedge Ave									
Osage Ave - South Watt to Hedge									
River Rd - 315' s/o Twin Cities to 2,00 ft south									
Tokay Ln - West end to East end									
Tupelo Dr - Roseville Rd to Daly Ave									
Watt Ave - Don Julio Blvd to Elkhorn Blvd									
Wesley Ave - Cuny Ave to 49th Ave (Bid Alt)								<i>Note: Teichert Construction - #4589</i>	
<b>AC Overlay Project 2024 Phase A</b>	1,2,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/23 (A)	Mar-24	Aug-24	Jul-25	\$7,900	
25th Ave(City/County) - 44th St to 46th St									
26th Ave - Mendocino Blvd to 44th St									
28th St (City/County)- 44th St to Ethel Way									
FR01A (South of Fruitridge Rd, West of 41st St)									
FR01B (Partial: South of Fruitridge Rd, East of 41st St)									
Vintage Park Dr - Brittany Park Dr to Elk Grove Florin Rd									
Dillard Rd - Magos Rd to Green Rd									
Grand Island Rd - Grand Island Mansion to 6000' North									
Isleton Rd - 8,150 Ft to 12,850 ft South of Ko-Ket Resort									
River Rd - 2,000 Ft 4,000 Ft S/o Twin Cities Rd									
Twin Cities Rd: Pellandini Rd to Christensen Rd								<i>#4617</i>	
(Bid Alt) Grand Island Rd: Long Island to Isleton Rd Bridge									<i>Note: Local, City of Sac cost share</i>
<b>AC Overlay Project 2024 Phase B</b>	3,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	08/23 (A)	Mar-24	Sep-24	Jun-25	\$7,000	
AR04A Partial									
CM11B (Marconi Ave at Root Ave Area)									
Coyle Ave - Hesper Way to Dewey Dr									
Coyle Ave - Manzanita Ave to Hesper Way									
FF03A (Mercy San Juan Area - North of Coyle Ave)									
RM03A (Lindenwood Wy Area)								<i>Note: Local</i>	
<b>AC Overlay Project 2024 Phase C</b>	3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/23 (A)	Mar-24	Aug-24	Jun-25	\$7,500	
Watt Ave - Hurley Way to Arden Way									
Elkhorn Blvd - Dry Creek Rd to 18th St									
Madison Ave - Blue Oak Dr to Main Ave									<i>Note: Local</i>

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>AC Overlay Project 2024 Phase D</b> Airport Blvd - Bayou Way to 1000' N/O Overpass PH07B2 (South of Andrea Blvd, South of Woodside Oak Dr) (Mill & Fill) Sunrise Blvd - American River Bridge to Winding Way Watt Ave - Elkhorn Blvd to Antelope Rd	1,3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	08/23 (A)	Mar-24	Sep-24	Jun-25	\$11,500
<i>Note; Local Federal (ARPA, \$10,000) - #4628</i>								
<b>Alta Mesa Road Bridge Replacement at Laguna Creek</b> Alta Mesa Rd: Laguna Creek to North of State Route 104	5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	James Eslabon Mark Thomas, Inc	03/23 (C)	Jan-23	Apr-24	Nov-24	\$8,297
<i>Note: MCM Construction - #4391 Federal (HBP)</i>								
<b>Ancil Hoffman &amp; River Bend Overlay</b> Ancil Hoffman Park River Bend Park	3,5	Pavement rehabilitation/overlay of roads and parking lots at Ancil Hoffman and River Bend Parks.	Josh Iniguez	02/24 (A)	Jul-24	Aug-24	Dec-24	\$3,937
<i>Note: Local Funds</i>								
<b>Arden-Arcade &amp; Carmichael Sidewalk Infill</b> Edison Ave, El Camino Ave, Hurley Way, Marconi Ave, Manzanita Ave	3,4	Construct curb, gutter, and sidewalk infill, curb ramps and street lighting at various locations along Edison Ave, El Camino Ave, Hurley Way, Manzanita Ave, and Marconi Ave.	Gabriel Flores	11/22 (C)	Dec-22	Apr-24	Oct-24	\$2,633
<i>Note: Central Valley Engineering &amp; Asphalt - #4504 Note: Federal (HSIP-C9)</i>								
<b>Arden Way Complete Streets Project - Phase 1</b> Arden Way: Morse Ave to Watt Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Keith Gotwalt	12/23 (C)	Jun-24	Jul-24	Jun-25	\$6,550
<i>Note: Updated cost estimate Federal (RSTP, CDBG)</i>								
<b>Arden Way Complete Streets Project Phase 2</b> Arden Way: Heskett Way to Morse Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Evan Weston	07/22 (A)	Nov-25	Apr-26	Oct-26	\$2,536
<i>Note: Project limits updated Federal (RSTP, STIP)</i>								
<b>Bell Street Safe Routes to School</b> Bell Street: Hurley Way to Edison Ave	3	Install bicycle and pedestrian improvements	Evan Weston	11/23 (A)	Nov-25	Apr-26	Jun-27	\$6,300
<i>Note: State (ATP)</i>								
<b>Bradshaw Fiber Connection</b> Portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, Stockton Blvd Elk-Grove Florin: Gerber Rd to Bond Rd	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Don Nguyen	07/16 (A)				\$1,230
<i>Note: Project on hold due to funding shortfall</i>								
<b>Bradshaw Rd and Elder Creek Rd Improvement Project</b> Intersection of Bradshaw Rd and Elder Creek Rd	5	Intersection widening at the intersection of Bradshaw Rd and Elder Creek Rd	Evan Weston	02/24 (A)	Jan-25	Apr-25	Nov-25	\$1,275
<i>Note: Local funding</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Bradshaw Rd and Gerber Rd Improvement Project</b> Intersection of Bradshaw Rd and Gerber Rd North side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd	5	Intersection widening at the intersection of Bradshaw Rd and Gerber Rd, widen the north side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd, box culvert replacement.	Kristen Van Groningen	10/22 (A)	Dec-25	Apr-26	Oct-26	\$4,172
<i>Note: Schedule pushed out due to necessary studies for environmental clearance</i>								
<i>Local funding</i>								
<b>Bradshaw &amp; Jackson Intersection Improvements</b> Bradshaw Rd at Jackson Rd	5	Intersection improvements and signal modifications to relieve congestion.	Kristen Van Groningen	12/22 (B)	Dec-25	Apr-26	Oct-26	\$3,645
<i>Note: SACOG 2023 M&amp;M</i>								
<b>Bradshaw Rd at Kiefer Blvd Intersection Improvements</b> Bradshaw Rd at Kiefer Blvd	5	Intersection improvements and signal modifications to relieve congestion.	Kristen Van Groningen	11/23 (A)	Oct-24	Apr-25	Jul-25	\$315
<i>Note: This Project will be combined with the Bradshaw Road Widening Project, and will be removed from July 2024 PML</i>								
<b>Bradshaw Road Widening</b> Kiefer Blvd to Jackson Road/SR-16	5	Widen Bradshaw Road to a six-lane thoroughfare from Kiefer Blvd to Jackson Rd. Modify the traffic signal at Bradshaw Rd and Kiefer Blvd to include an additional through lane in the southbound direction. Improvements include landscaped median, curb, gutter, and sidewalk.	Gabriel Flores	11/23 (A)	Oct-26	Apr-27	Jul-28	\$8,685
<i>Note: Schedule pushed due to anticipated right of way acquisitions Project name updated from Bradshaw Rd at Kiefer Blvd to SR-16 to Bradshaw Road Widening</i>								
<i>Local Funding</i>								
<b>Complete Streets Rehabilitation - Multiple Locations</b> 65th Avenue: Florin Rd to Stockton Blvd Andrea Blvd: Roseville Rd to Elkhorn Blvd Antelope Rd North: Olive Ave to Great Valley Dr. Central Avenue: Hazel Ave to Main Ave Greenback Ln: Fair Oaks Blvd to Beech Ave Watt Ave: A Street to Don Julio Blvd	1,2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	James Eslabon	05/23 (C)	Apr-22	Apr-24	Oct-24	\$15,244
<i>Note: Federal Funds</i>								
<b>Countdown Pedestrian Head Installation Project</b> Throughout the unincorporated County		Project will provide enhanced pedestrian safety and compliance at signalized intersections with existing pedestrian crossings by installing countdown pedestrian modules. It will consist of 167 signalized intersections.	Don Nguyen			Jun-24	Sep-24	\$170
<i>Note: State (HSIP)</i>								
<b>Curb, Gutter, and Sidewalk Replacement Project 2023</b> Countywide	1,2,3,4,5	Replacement of damaged Curb, Gutter and Sidewalk throughout the County.	Daniel Lockett		Feb-24	May-24	Aug-24	\$600
<i>Note: Local</i>								
<b>Dillard Road Bridge Scour Critical Project</b> 0.1 mi south of Jackson Road	5	Drive sheet piles around Pier-No.3 to eliminate scour, and place rock rip-rap in the riverbed under the bridge footprint to control further scour. Bridge No. 24C0004	Tim Cress	N/A	Nov-20	Aug-24	Aug-24	\$900
<i>Note: Federal (HBP)</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------



Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Douglas Road Extension</b> Mather Blvd to Excelsior Rd	5	Project scoping for a new arterial roadway extending Douglas Rd from Mather Blvd to Excelsior Rd. The ultimate roadway will include four lanes with a landscaped median, bike lanes, curb, gutter, separated sidewalk and street /traffic signal lights.	Jenny Singh	12/19 (A)				
<i>Note: Construction date and contract amount TBD</i>								
<b>El Camino Ave at Kent Dr Traffic Signal Project</b>	3	Install a new traffic signal at the intersection of El Camino Ave and Kent Dr. Construct new corner ramps and median island.	Josh Iniguez	09/23 (A)	Jun-24	Jul-24	Sep-24	\$575
<i>Note: Local Funds</i>								
<b>Elkhorn Blvd. Extension</b> Elkhorn Blvd: Crossfield Drive to Power Line Road	1	4-lane arterial extension of Elkhorn Blvd. from Crossfield Dr. to Power Line Rd.	Spencer Ord	12/21 (C)	Jan-22	May-22	May-24	\$14,655
<i>Note: O.C. Jones - #4528 SB1: TCEP - State only Funds</i>								
<b>Elkhorn Blvd Widening (EB-2)</b> Elkhorn Blvd: Power Line Rd to Lone Tree Rd	1	Widen and overlay Elkhorn Blvd from Power Line Road to Lone Tree Road. Improvements include curb, gutter and median landscaping.	Jenny Singh		Oct-25	Apr-26	Aug-27	\$6,660
<i>Local Funds, MAP</i>								
<b>Elkhorn Boulevard Complete Streets Project</b> Elkhorn Blvd: Watt Ave to Don Julio Blvd	4	Construct a Class IV separated bikeway, intersection and sidewalk improvements.	Joshua Iniguez	07/23 (A)	Apr-27	Oct-27	Oct-28	\$7,723
<i>Note: State ATP, Federal ATP</i>								
<b>Elverta Road Widening</b> Elverta Rd: Lone Tree Rd to SR-99	1	Widen and overlay Elverta Rd from Lone Tree Road to SR-99. (ER-1 and ER-2)	Jenny Singh		Oct-25	Apr-26	Nov-27	\$4,083
<i>Local Funds, MAP</i>								
<b>Elverta Road Improvement Project</b> Elverta Rd: Watt Ave to Dutch Haven Blvd	4	Replace existing two lane bridge at Dry Creek with a six-lane (future) reinforced concrete bridge, replace existing culvert on Elverta Rd. and modify the signal at Elverta Rd and 28th St. The project will widen Elverta Rd. to 4 lanes with landscaped median, and Class II bike lanes.	Gabriel Flores	02/19 (B)	Oct-25	Apr-26	Nov-27	\$16,581
<i>Federal: HBP, STIP, RSTP</i>								
<b>Eschinger Road Improvements</b> Bruceville Rd to Carroll Rd	5	Widen the intersections of Eschinger Rd at Carroll Rd and Bruceville Rd and pavement repairs	Anthony Voo	12/23 (A)	Dec-24	Apr-25	Oct-25	\$500
<i>Note: Private Fair Share Agreement</i>								
<b>Fair Oaks at Kenneth Traffic Signal</b> Fair Oaks Blvd at Kenneth Ave	3	Install traffic signal at Fair Oaks Blvd and Kenneth intersection.	Michael Dunn-Vecchio	03/22 (A)	Apr-24	Jun-24	Nov-24	\$1,000
<i>State Funds (HSIP-C10)</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2</b> Fair Oaks Blvd: Howe Ave to Munroe St	3	Create a smart growth corridor with barrier separated bicycle lanes, widening and/or separated sidewalks. Install landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	Kristen Van Groningen	10/22 (B)	Sep-24	Apr-25	Jun-26	\$7,762
<i>Note: Scheduled pushed out due to ROW acquisition Federal (CMAQ, RSTP)</i>								
<b>Fern Bacon Middle School Safe Routes to School</b> Martin Luther King Jr. Blvd: Franklin Blvd to 48th Ave Martin Luther King Jr. Blvd: 47th Ave to 41st Ave 48th Ave: Martin Luther King Jr. Blvd to Wesley Ave Wesley Ave: 48th Ave to Cuny Ave	2	Install bike and pedestrian improvements in the vicinity of Fern Bacon Middle School.	Tim Stevens	03/23 (C)	Dec-21	Jun-23	Oct-23	\$1,732
<i>Note: Project is complete and will be removed from July 2024 PML</i>								
<i>Note: B&amp;M Builders, Inc - #4544 State (ATP)</i>								
<b>Florin Road Bicycle Pedestrian Improvements</b> Florin Rd: Franklin Blvd to Power Inn Rd	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting, and roadway resurfacing along portions of Florin Rd between Franklin Blvd and Power Inn Rd.	Anthony Voo	03/22 (C)	Oct-21	Jul-24	Jun-25	\$11,600
<i>Note: Federal (HSIP-C8, RSTP), CDBG, Local Funds</i>								
<b>Folsom Blvd Complete Streets Improvements Phase 2</b> Folsom Blvd: Starfire Dr to Mayhew Rd	3,5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades at La Riviera Dr, Tiber Dr, and Mayhew Rd.	Anthony Voo	08/21 (A)	Dec-25	Mar-26	Nov-26	\$6,000
<i>Note: Local Funds</i>								
<b>Franklin Blvd Bridge Replacement at Lost Slough</b> Franklin Blvd at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	James Eslabon Conсор Eng	03/23 (C)	Feb-20	May-25	Nov-25	\$7,900
<i>Note: Scheduled pushed due to ROW and UPRR</i>								
<i>Note: Federal (HBP)</i>								
<b>Freeport Delta Monument Signs Project</b> Freeport Blvd: South of Cosumnes River Blvd	5	Preliminary engineering for gateway monument signs on Freeport Blvd.	Henry Yasui					
<i>Note: State Funds; No construction funding</i>								
<b>Fruitridge Sidewalk Project Phase 1</b> Various locations in Fruitridge neighborhoods	1	Replacement of damaged gutter and sidewalk in Fruitridge area	Ken Wick		CUPCCA	Apr-24	Jun-24	\$100
<i>Note: Federal Funds (CDBG)</i>								
<b>Fruitridge Sidewalk Project Phase 2</b> Various locations in Fruitridge neighborhoods	1	Replacement of damaged gutter and sidewalk in Fruitridge area	Brandon Lew		CUPCCA	Aug-24	Oct-24	\$200
<i>Note: Federal Funds (CDBG)</i>								
<b>Gerber Road Traffic Signal Project</b> Gerber Rd at Passalis Ln Gerber Rd at Excelsior Rd	2,5	Install new traffic signals at Gerber Rd at Passalis Lane and Gerber Rd at Excelsior Rd.	James Eslabon	07/23 (A)	Dec-24	Apr-25	Oct-25	\$1,639
<i>Note: Local Funds</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Greenback Lane Improvements and Undergrounding</b> Greenback Ln: Chestnut Ave to Folsom City Limits	4	Install Class II Bike Lanes, infill sidewalk and separated sidewalk, ADA upgrades: curb ramps, traffic signal modifications with bicycle detection, bus stop and transit access improvements, pavement repair, and landscape/streetscape enhancements including raised/landscaped medians. Includes signalization of the Chestnut Avenue/ Greenback Lane intersection and undergrounding of overhead utility lines.	James Eslabon	12/20 (A)	Nov-25	Apr-26	Oct-27	\$9,555
<i>Note: Local funds</i>								
<b>Hazel Ave at US Highway 50 Interchange</b> Hazel Ave at US Highway 50 Interchange	3	Reconstruct portions of the US 50 Hazel Ave Interchange and improvements to eastbound US 50, including ramp modifications at Aerojet Rd and Folsom Blvd off ramps. Includes a grade separated crossing of the Gold Line Light Rail system and Folsom Blvd, multi-use path from American River Parkway to south of US 50.	Spencer Ord	06/22 (A)	Jan-27	Aug-27	Oct-28	\$65,925
<i>Note: Scheduled pushed due to anticipated right of way acquisition</i>								
<b>I-80/ Walerga Park Sound Wall Project</b> I-80 to the west, Palm Ave to the south,	3	Construct a new soundwall between I-80 and Walerga Park.	Spencer Ord	05/23 (C)	Mar-23	Jul-23	Jun-24	\$638
<i>Contract #4595 State Funds</i>								
<b>Madison Ave Fair Oaks BI to Hazel Ave</b> Madison Ave: Sunrise Blvd to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	Jenny Singh	01/20 (A)	Nov-26	Apr-27	Dec-28	\$18,039
<i>Note: Federal (CMAQ, RSTP)</i>								
<b>Meister Way Improvement Project</b> Meister Wy: Bear Paw Dr to Lone Tree Rd	1	Reconstruct Meister Way to a two-lane arterial. Project includes installation of traffic signals at Metro Air Parkway, Badiee Drive, and Lone Tree Road and will also include sewer, water, and storm drain improvements.	Gabriel Flores	02/23 (A)	Sep-24	Apr-25	May-26	\$9,100
<i>Note: Local Funds, MAP</i>								
<b>Metro Air Parkway Ramp Signalization Project</b> Metro Air Pkwy at I-5 off-ramps	1	Install signals at the southbound and northbound off-ramps at the I-5/Metro Air Pkwy Interchange.	Gabriel Flores	11/23 (A)	Oct-24	Apr-25	Jul-25	\$720
<i>Project name updated from Metro Air Parkway Off-Ramp Signalization Project to Metro Air Parkway Ramp Signalization Project Note: Local Funds, MAP</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Michigan Bar Rd/ Cosumnes River Bridge Replacement</b> Michigan Bar Rd: North of SR 16 at Cosumnes River	4	Replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16. Bridge No 24C0056	James Eslabon Dewberry	04/17 (B)	Aug-25	May-26	Nov-26	\$4,500
<i>Note: Scheduled pushed out due to ROW acquisition Federal Funding (HBP)</i>								
<b>Neighborhood Traffic Management Project 2024</b> Lakewood Park Dr Gerber Rd - Tiogawoods Dr Lorine Ave Power Inn Ave - Chris Ave Mendocino Blvd 35th Ave - 37th Ave Sitton Way Steiner Dr - 48th Ave Wildhawk West Dr Prairie Dunes Way - Wingspan Dr Winged Foot Dr Wildhawk West Dr - Vineyard Rd Bell St Arden Way - Hurley Way Hazelwood Ave Eastern Ave - Mission Ave Horton Ln Gibbons Dr - Sutter Ave Lincoln Oaks Dr Dewey Dr - Madison Ave Magnolia Ave New York Ave - Pennsylvania Ave Palm Dr Fair Oaks Blvd - California Ave Richmond St Alta Arden Expy - Arden Way Sutter Ave Marshall Ave - Hollister Ave Channing Dr Melrose Dr - Don Julio Blvd Illinois Ave Pershing Ave - Jonnie Way Whitsett Dr Gothberg Ave - Don Julio Blvd	2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Noel Pacheco		Jan-23	Jul-24	Oct-24	\$500
<i>Note: Local Funds</i>								
<b>New Hope Road Bridge Replacement at Grizzly Slough</b> New Hope Rd: Grizzly Slough to half a mile n/o the San Joaquin County Line	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Michael Dunne-Vecchio Mark Thomas	10/18 (B)	Dec-24	Apr-25	Oct-25	\$4,147
<i>Federal (HBP)</i>								
<b>North Watt Ave Area Pedestrian Improvements</b> Winona Way: Watt Ave to Roseville Rd	3	Install sidewalk infill and street lights on Winona Way	Evan Weston		Feb-25	Jun-25	Nov-25	
<i>Note: Federal CDBG; no construction funding</i>								
<b>Power Line Road Improvements - I-5 to Elkhorn Blvd</b> Power Line Rd: I-5 to Elkhorn Blvd	1	Widen Power Line Road to add center turn lane, and associated drainage facilities.	Jenny Singh	10/22 (A)	Nov-25	Apr-26	Jul-26	\$1,483
<i>Note: Local funds, MAP</i>								
<b>Power Line Road Improvements - Phase 2/ Alverta Rd</b> Elverta Rd: E/o Power Line Rd to 1400' w/o Metro Air Pkwy	1	Widen Power Line Rd and Elverta Rd to add a center turn lane and associated drainage improvements. Waterline will also be installed.	Kristen Van Groningen	10/22 (B)	Sep-24	Apr-25	Aug-25	\$5,760

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------



Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Retro-reflective Signal Backplate Installation Project</b> Throughout the unincorporated County		Project will provide enhanced visibility of traffic signal indications by upgrading signal backplates to include retroreflective yellow boarders. It will consist of 512 signalized intersections.	Don Nguyen			Jun-24	Sep-24	\$790
								<i>State (HSIP)</i>
<b>Rio Linda Area Street Lights</b> M St: Rio Linda Blvd to 6th St	4	The project will install 17 decorative street lights on M Street between Rio Linda Blvd and 6th Street.	Joshua Iniguez	12/23 (C)	Dec-23	Apr-24	Sep-24	\$420
								<i>Contract #4621</i> <i>Note: Federal (CDBG)</i>
<b>Rosemont Street Light Project - Phase 3</b> Various locations in Rosemont area	5	Install street lighting in the Rosemont area.	Michael Dunne-Vecchio	12/23 (B)	Apr-24	Jun-24	Oct-24	\$438
								<i>Note: Federal (CDBG)</i>
<b>School Flashing Beacons Installation</b> Within the unincorporated Sacramento County		Project will install flashing beacons on school speed limit signs, school ahead signs, and school crosswalk signs, in various roadways adjacent to 13 schools.	Noel Pacheco			Jun-24	Sep-24	\$243
								<i>Note: State (HSIP)</i>
<b>South Sacramento Affordable Housing Pedestrian Improvements</b> 47th St: 50th Ave to Le Donne Dr and Underwood Way	2	Installation of curb ramps at non-signalized intersections at 47th St from 50th Ave to Le Donne Dr, all of Le Donne Dr, all of Underwood Way. Project will also install street lights on 46th Ave.	Gabriel Flores	01/24 (B)	May-24	Jul-24	Dec-24	\$554
								<i>Note: Federal (CDBG)</i>
<b>South Sacramento Safe Routes to School</b> Iowa Ave/Laurine Way, Iowa Ave/Ethel Way, 37th Ave/Laurine Way, 37th Ave/Chapin Way, 37th Ave/Vista Ave, 37th Ave/Sampson Blvd, Sampson Blvd/Lemon Hill Ave	2	Construct sidewalk, ramps and traffic calming.	Joshua Iniguez	12/24 (C)	Jun-24	Aug-24	May-25	\$1,500
								<i>Note: State (ATP)</i>
<b>South Sacramento Sidewalk Gap Closure Project</b> Power Inn Rd: Stevenson Ave to about 630 feet south Power Inn Rd: at the intersection of Elsie Ave Stevenson Ave: Cottonwood Ln to 975 feet west Cottonwood Ln: Elsie Avenue and Stevenson Avenue	2	Install sidewalk at various locations in South Sacramento	Michael Dunne-Vecchio	11/21 (A)	Dec-24	Apr-25	Oct-25	\$2,374
								<i>Note: Federal (RSTP, STIP)</i>
<b>South Watt Ave Improvements Florin Rd to SR16</b> Florin Rd to Jackson Rd (SR-16)	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Keith Gotwalt	08/22 (B)	May-24	Aug-24	Oct-25	\$31,000
								<i>Note: Cost estimate update</i> <i>State (STIP, SB 1-C: LPP Competitive)</i>
<b>Stockton Blvd Complete Streets Project</b> Mack Rd to Florin Rd	4	Construct Class IV bicycle lanes or a two-way cycle track on one side of Stockton Blvd, sidewalk infill, signalization of one intersection, slurry seal and restriping of entire roadway/bikeway.	Michael Dunne-Vecchio					\$10,100
								<i>State (ATP)</i>

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Twin Cities Road Bridge Replacement</b> Twin Cities Rd Bridge over Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Jenny Singh Dokken Eng.	01/20 (B)	Dec-26	May-27	Oct-29	\$16,084 <i>Federal (HBP)</i>
<b>Tyler Island Bridge Replacement Project</b> Tyler Island Rd Bridge over Georgiana Slough	5	Replace moveable bridge over Georgiana Slough.	Tim Stevens					\$8,750 <i>Pending approval - Federal (HBP)</i>
<b>Walerga Road Soundwall Project</b> Walberg Rd: Old Dairy Dr to Sacramento County boundary	4	Replace the existing soundwall on the east side of Walberg Road.	Spencer Ord	08/23 (C)	Jul-23	Feb-24	Jun-24	\$700 <i>Note: BlackRock Masonry - #4478</i> <i>Local Funds</i>
<b>Walnut Grove Bridge over Sacramento River Preventive Mainten</b> Walnut Grove Bridge over Sacramento River: Hwy 160 to River Rd	5	This project will rehabilitate the existing bridge. Preventive Maintenance Project, Bridge No. 24C0005	Tim Stevens					\$6,000 <i>Schedule TBD</i>
<b>Walnut Grove - Thornton Road Bridge Replacement Project</b> Thornton Rd: Bridge over Mokelumne River	5	Replace the existing bridge. Bridge No. 29C0131	Tim Cress			Jul-25		\$35,000 <i>Note: San Joaquin County is lead agency on this project</i>
<b>Waterman Road at Gerber Creek Pedestrian Signal</b> Waterman Road at Gerber Creek	5	New pedestrian signal on Waterman Road at Gerber Creek.	Jenny Singh		Sep-25	Apr-26	Oct-26	\$410
<b>Watt Ave Complete Street Improvements Project</b> Watt Ave: I-80 to Roseville Rd	1,3	Widen Watt Ave. to accommodate buffered bike lanes, streetscaping, landscaped median, upgraded traffic signals, separated sidewalks, street lighting, overlay.	Keith Gotwalt	02/24 (C)	May-24	Aug-24	Sep-25	\$8,400 <i>Federal (CMAQ, RSTP, CDBG, SB 1-SCCP)</i>
<b>Watt Ave Sidewalk Gap Closure</b> Watt Ave: Don Julio Blvd to Elkhorn Blvd	1	Construct new sidewalk to close gaps on the west side of Watt Avenue between Don Julio Blvd. and Elkhorn Blvd. This project includes street lighting.	Gabriel Flores	12/23 (C)	Dec-23	Apr-24	Jun-24	\$774 <i>Note: Local Funds</i>

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------