



Project Master List
Ordered by Project Name

Main Office: 4111 Branch Center Rd, Sacramento, CA 95827

(916) 874-6291 Transportation Design& Landscaping Services
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
65th St Expressway at 53rd Ave Signal Project	2	Install new traffic signal at the intersection of 65th St. Expressway and 53rd Ave.	Dane Coyle		Dec-27	Apr-28	Oct-28	\$771
Note: HSIP (State)								
AC Overlay Project 2024 Phase A	1,2,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/23 (C)	Mar-24	Oct-24	Jul-25	\$7,908
25th Ave(City/County) - 44th St to 46th St								
26th Ave - Mendocino Blvd to 44th St								
28th St (City/County)- 44th St to Ethel Way								
FR01A (South of Fruitridge Rd, West of 41st St)								
FR01B (Partial: South of Fruitridge Rd, East of 41st St)								
Vintage Park Dr - Brittany Park Dr to Elk Grove Florin Rd								
Dillard Rd - Magos Rd to Green Rd								
Grand Island Rd - Grand Island Mansion to 6000' North								
Isleton Rd - 8,150 Ft to 12,850 ft South of Ko-Ket Resort								
River Rd - 2,000 Ft 4,000 Ft S/o Twin Cities Rd								
Twin Cities Rd: Pellandini Rd to Christensen Rd								
(Bid Alt) Grand Island Rd: Long Island to Isleton Rd Bridge								Note: Ghilotti Bros - #4617 Local, City of Sac cost share
AC Overlay Project 2024 Phase B	3,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	09/24 (C)	Mar-24	Nov-24	Aug-25	\$8,659
AR04A Partial								
CM11B (Marconi Ave at Root Ave Area)								
Coyle Ave - Hesper Way to Dewey Dr								
Coyle Ave - Manzanita Ave to Hesper Way								
FF03A (Mercy San Juan Area - North of Coyle Ave)								Note: O.C. Jones & Sons - #4618
RM03A (Lindenwood Wy Area)								Local
AC Overlay Project 2024 Phase C	3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/24 (C)	Mar-24	Mar-25	Aug-25	\$6,843
Watt Ave - Hurley Way to Arden Way								
Elkhorn Blvd - Dry Creek Rd to 18th St								Note: Ghilotti Bros - #4619
Madison Ave - Blue Oak Dr to Main Ave								Local
AC Overlay Project 2024 Phase D	1,3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	08/24 (C)	Mar-24	Sep-24	Aug-25	\$10,065
Airport Blvd - Bayou Way to 1000' N/O Overpass								
PH07B2 (South of Andrea Blvd, South of Woodside Oak Dr) (Mill & Fill)								
Sunrise Blvd - American River Bridge to Winding Way								
Watt Ave - Elkhorn Blvd to Antelope Rd								Note: Granite Construction - #4628

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Local, Federal (ARPA- \$10,000)								
AC Overlay Project 2025 Phase A	1,2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	06/25 (C)	Feb-25	Aug-25	May-26	\$20,567
Watt Ave - Roseville Rd to James Wy/A St								
Roseville Rd - Watt Ave to Madison Ave								
Airbase Dr - Watt Ave to Overpass								
PH07B1 (North of Woodside Dr, East of Andrea Blvd, South of Tupelo Dr)								
Tarleton Dr Area (Streets West Of Walerga Rd)								
FR01B (Partial: South Of 34th Ave, East of 41st St)								
Sunrise Blvd - Winding Way to Sunset Ave								
Grand Island Rd - 6,000 ft north of Grand Island Mansion to SR 160								
River Rd - 4,560 ft south of Twin Cities Rd to 660' S/O Locke Rd								
Ivie Rd Raise Crosswalk								
CM11C (Bound by El Camino Ave, Mission Ave, Kenneth Ave, Walnut Ave)								
Keane Dr - Kipling Dr to East End								
Madison Ave - Hazel Ave to Blue Oak Dr								
Madison Ave - San Juan Ave to Fair Oaks Blvd								Note: Actual Contract amount
RM03A1 - (South of Alderson Ave, North of Bairnsdale Wy)								Note: Ghilotti Construction Company, Inc. - #4648
2 DWS on American River Dr & Tenyson Way (Jesuit HS)								Local, City of Citrus Heights cost share
AC Overlay Project 2025 Phase B	3,4,5, RC	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades; Bridge Deck Maintenance. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	05/25 (C)	Feb-25	Aug-25	May-26	\$11,468
Elkhorn Blvd - 18th St to 26th St								
Grant Line Rd - Jackson Rd to Kiefer Blvd								
Bradshaw Rd - Folsom Blvd to Hyannis Wy								
Isleton Rd - 1,100' North of Andrus Island Rd to 3,300' South of Andrus Island Rd								
Twin Cities Rd - Cosumnes River Bridge to Pellandini Rd								
FF01B (North of Palm Ave, South of Leader Ave, West of Garfield)								
Fair Oaks Blvd - Manzanita Ave to Marshall Ave								
FO14C (Hidden Valley Cir Area)								
FO08B (Buchannan Dr Area)								Note: Granite Construction - #4649
TC04A (Bounded by El Camino Ave, Fulton Ave, Marconi Ave, and Morse Ave)								Note: Actual Contract amount
General Fund, City of Rancho Cordova cost share								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
AC Overlay Project 2026 Phase A Elkhorn Blvd - 26th Ave to 32nd St Antelope Rd - Walerga Rd to Elverta Rd Madison Ave - Kenneth Ave to Hazel Ave Sunrise Blvd - Sunset Ave to Sunrise Ridge Dr Walerga Rd - Don Julio Blvd to Antelope Rd Watt Ave - El Camino Ave to Marconi Ave Oak Ave - Chestnut Ave to Santa Juanita Ave	1,3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	06/25 (A)	Oct-25	Apr-25	Sep-26	\$13,900
Note: #4865								
AC Overlay Project 2026 Phase B Florin Rd - French Rd to 1,000' e/o Gardner Ave 47th Ave - Perry Ave to Roosevelt Ave 48th Ave - Perry Ave to Roosevelt Ave Baker Ave - West end to Stockton Blvd Scott Rd - Boys Rand Rd to 3 miles north Consumnes Rd - Dillard Rd to Wilton Rd RM03A2 (Canberra Dr Area) Sargent Ave - Pringle Ave to Live Oak Ave Alta Mesa Rd - Twin Cities Rd to Valinsin (Curve) Sunrise Blvd - Jackson Rd to Kiefer Blvd Isleton Rd-5,000 ft s/o Andrus Isl. Rd to 6,100' south River Rd - 660 ft s/o Locke Rd to 2,000' south RM06A (Imperial Wy area) RP01C West (Hyannis Wy Area, w/o Bradshaw)	1,2,5, City of Sac, RC	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	06/25 (A)	Oct-25	Apr-25	Sep-26	\$22,700
Note: #4686								
AC Overlay Project 2026 Phase C Greenback Ln - Hwy I80 to CH City Limits San Juan Ave - Fair Oaks Blvd to Winding Wy (N) Watt Ave - Arden Wy to Cottage Wy	3	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades; Bridge Deck Maintenance. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving. Bridge Maintenance include Polyester Concrete Overlay and concrete deck repair.	Daniel Lockett	06/25 (A)	Oct-25	May-26	Sep-26	\$5,800
Note: Local, LPP-F Funding #4687								
AC Overlay Project 2026 Phase D Fair Oaks Park Area (Bounded by Fair Oaks Bl, Park Dr, Main Ave, Temescal St, and California Ave)	3	Place conventional asphalt concrete, over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew		Jul-25	Sep-25	Oct-25	\$1,000
Note: #4690								
Alta Arden Expressway - Phase 1 Alta Arden Expressway: Howe Ave to Fulton Ave	3	Sidewalk gap closures, buffered bike lanes, restriping, traffic signal modifications, pavement rehabilitation and resurfacing.	Michael Dunn-Vecchio	09/24 (A)	Nov-27	Apr-28	Nov-28	\$2,988
Note: Federal (RSTP, STIP)								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Ancil Hoffman Park Overlay Project Ancil Hoffman Park	3,5	Pavement rehabilitation/overlay of roads and parking lots at Ancil Hoffman. This project is in the Regional Parks maintenance plan.	Josh Iniguez	12/25 (C)	Jan-25	Jun-25	Aug-25	\$2,879
Note: Regional Parks Construction Fund, and Golf Fund, Local Funds Granite Construction - #4657								
Arden Way Complete Streets Project - Phase 1 Arden Way: Morse Ave to Watt Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Josh Iniguez	12/23 (C)	May-24	Jul-25	Apr-26	\$7,428
Note: McGuire and Hester - #4606 Federal (RSTP, CDBG)								
Arden Way Complete Streets Project Phase 2 Arden Way: Heskett Way to Morse Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Dane Coyle	07/22 (A)	Jun-27	Aug-27	Oct-28	\$8,904
Note: Increase in cost reflects current bid prices Federal (RSTP, STIP)								
Bell Street Safe Routes to School Bell Street: Hurley Way to Edison Ave	3	Install bicycle and pedestrian improvements	Dane Coyle	11/23 (A)	Feb-27	Jun-27	Sep-28	\$9,988
Note: Schedule pushed due to anticipated delays in ROW. Note: State (ATP)								
Bradshaw Fiber Connection Portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, Stockton Blvd Elk-Grove Florin: Gerber Rd to Bond Rd	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Don Nguyen	07/16 (A)				\$2,695
Note: Due to funding shortfall Project will be removed from the October 2025 PML								
Bradshaw Rd at Ballinger Dr Traffic Signal	5	Install new traffic signal at Bradshaw Road and Ballinger Dr	James Eslabon	05/25 (A)	Dec-26	Apr-27	Oct-27	\$1,224
Note: Local Funds								
Bradshaw Rd and Elder Creek Rd Improvement Project Intersection of Bradshaw Rd and Elder Creek Rd	5	Intersection widening at the intersection of Bradshaw Rd and Elder Creek Rd	Dane Coyle	02/24 (A)	Feb-27	Apr-27	Nov-27	\$1,632
Note: Increase in cost reflects current bid prices Schedule pushed due to anticipated delays with ROW acquisitions Local Funds								
Bradshaw Rd and Gerber Rd Improvement Project Intersection of Bradshaw Rd and Gerber Rd North side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd	5	Intersection widening at the intersection of Bradshaw Rd and Gerber Rd, widen the north side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd, box culvert replacement.	David Markowski	10/22 (A)	Dec-27	Apr-28	Oct-28	\$4,214
Local Funds								
Bradshaw & Jackson Intersection Improvements Bradshaw Rd at Jackson Rd	5	Intersection improvements and signal modifications to relieve congestion.	David Markowski	12/22 (B)	Dec-26	Apr-27	Oct-27	\$3,682
SACOG 2023 M&M; STIP (Federal)								
Bradshaw Road Widening Bradshaw Rd: Kiefer Blvd to Jackson Road/SR-16	5	Widen Bradshaw Road to a six-lane thoroughfare from Kiefer Blvd to Jackson Rd. Modify the traffic signal at Bradshaw Rd and Kiefer Blvd to include an additional through lane in the southbound direction. Improvements include landscaped median, curb, gutter, and sidewalk.	Gabriel Flores	11/23 (A)	Oct-27	Apr-28	Jul-29	\$8,773
Note: Schedule pushed due to anticipated ROW acquisitions Local Funds								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Bridge Preventive Maintenance Program (BPMP) Kiefer Blvd over Deer Creek and other various locations	3	Bridge Preventive Maintenance on various bridges including Methacrylate treatment, joint seal replacement, and/or overlay repair as identified in Caltrans SM&I reports.	Tim Stevens	02/25 (A)	Oct-27	Apr-28	Oct-28	\$1,600
Note: HBP Funds								
Complete Streets Rehabilitation - Multiple Locations 65th Avenue: Florin Rd to Stockton Blvd Andrea Blvd: Roseville Rd to Elkhorn Blvd Antelope Rd North: Olive Ave to Great Valley Dr. Central Avenue: Hazel Ave to Main Ave Greenback Ln: Fair Oaks Blvd to Beech Ave Watt Ave: A Street to Don Julio Blvd	1,2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	James Eslabon	05/23 (C)	Apr-22	Apr-24	Feb-25	\$12,887
Note: Project is complete and will be removed from the October PML. Ghilotti Bros - #4534 Federal Funds								
Countdown Pedestrian Head Installation Project Throughout the unincorporated County		Project will provide enhanced pedestrian safety and compliance at signalized intersections with existing pedestrian crossings by installing countdown pedestrian modules. It will consist of 167 signalized intersections.	Don Nguyen	N/A	Sep-25	Nov-25	Nov-26	\$170
Note: State (HSIP)								
Clay Station Road - Browns Creek Water Diversion	5	Install water diversions at two creeks on Clay Station Road to allow in-house forces a place to work	Tim Stevens		Jul-25	Sep-25	Oct-25	\$300
Local Funds								
Clay Station Road - Hadselville Creek Water Diversion	5	Install water diversions at two creeks on Clay Station Road to allow in-house forces a place to work	Tim Stevens		Jul-26	Sep-26	Oct-26	\$300
Curb, Gutter, and Sidewalk Replacement Project 2025 Countywide	1,2,3,4,5	Replacement of damaged Curb, Gutter and Sidewalk throughout the County.	Daniel Lockett		Sep-25	Dec-25	Feb-26	\$600
#4680 Local Funds								
Dry Creek Pkwy Phase 2 Multi Use Trail Project	4	New paved Class I Multi-use trail with shoulder, 2 bridges and roadway crossing evaluation.	David Markowski	02/25 (A)	Oct-27	Mar-28	Oct-28	\$7,100
Note: ATP State (Cycle 6)								
Elkhorn Blvd Improvement Project (EB-2) Elkhorn Blvd: Power Line Rd to Lone Tree Rd	1	Widen and overlay Elkhorn Blvd from Power Line Road to Lone Tree Road. Improvements include curb, gutter and median landscaping.	Jenny Singh		Oct-26	Apr-27	Aug-28	\$6,660
Note: Due to funding shortfall Project will be removed from the October 2025 PML Local Funds, MAP								
Elkhorn Blvd at 28th St. Signal Project	4	Install new traffic signal at the intersection of Elkhorn Blvd and 28th St.	Anthony Voo		Dec-27	Apr-28	Oct-28	\$982
Note: HSIP (Federal)								
Elkhorn Boulevard Complete Streets Project Elkhorn Blvd: Watt Ave to Don Julio Blvd	4	Construct a Class IV separated bikeway, intersection and sidewalk improvements.	Joshua Iniguez	04/25 (B)	Apr-27	Oct-27	Oct-28	\$7,723
Note: State ATP, Federal ATP, CDBG								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Elverta Road Widening Elverta Rd: Lone Tree Rd to SR-99	1	Widen and overlay Elverta Rd from Lone Tree Road to SR-99. (ER-1 and ER-2)	Jenny Singh		Oct-26	Apr-27	Nov-28	\$4,083
<i>Note: Project on hold due to funding shortfall Project will be removed from the October 2025 PML Local Funds, MAP</i>								
Elverta Road Improvement Project Elverta Rd: Watt Ave to Dutch Haven Blvd	4	Replace existing two lane bridge at Dry Creek with a six-lane (future) reinforced concrete bridge, replace existing culvert on Elverta Rd. and modify the signal at Elverta Rd and 28th St. The project will widen Elverta Rd. to 4 lanes with landscaped median, and Class II bike lanes.	Gabriel Flores	02/19 (B)	Jan-26	Jul-26	Feb-28	\$16,772
<i>Note: Federal: HBP, STIP, RSTP</i>								
Eschinger Road Intersection Improvements Bruceville Rd to Carroll Rd	5	Widen the intersections of Eschinger Rd at Carroll Rd and Bruceville Rd.	Anthony Voo	12/23 (A)	Dec-25	Apr-26	Jul-26	\$640
<i>Local Funds</i>								
Fair Oaks at Kenneth Traffic Signal Fair Oaks Blvd at Kenneth Ave	3	Install traffic signal at Fair Oaks Blvd and Kenneth intersection.	Michael Dunn-Vecchio	06/24 (C)	Apr-24	Oct-24	Jul-25	\$1,312
<i>Note: Martin General - #4636 State Funds (HSIP-C10)</i>								
Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2 Fair Oaks Blvd: Howe Ave to Munroe St	3	Create a smart growth corridor with barrier separated bicycle lanes, and improved pedestrian access. Resurface roadway and install landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	David Markowski	10/22 (B)	Sep-25	Apr-26	Nov-26	\$8,921
<i>Note: Increase in cost reflects current bid prices Federal (CMAQ, RSTP)</i>								
Florin Road Bicycle Pedestrian Improvements Florin Rd: Franklin Blvd to Power Inn Rd	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting, and roadway resurfacing along portions of Florin Rd between Franklin Blvd and Power Inn	Anthony Voo	04/24 (C)	Oct-21	Dec-24	Nov-25	\$12,684
<i>Note: Teichert Construction - #4526 Federal (HSIP-C8, RSTP), CDBG, ARPA, Local Funds</i>								
Folsom Blvd Complete Streets Improvements Phase 2 Folsom Blvd: Starfire Dr to Mayhew Rd	3,5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades at La Riviera Dr, Tiber Dr, and Mayhew Rd.	Anthony Voo	08/21 (A)	Dec-26	Mar-27	Nov-27	\$6,000
<i>Note: Local Funds</i>								
Franklin Blvd Bridge Replacement at Lost Slough Franklin Blvd at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	James Eslabon Conсор Eng	03/23 (C)	Sep-24	May-25	Nov-25	\$10,246
<i>Note: Viking Construction - #4391 Federal (HBP)</i>								
Freeport Delta Monument Signs Project Freeport Blvd: South of Cosumnes River Blvd	5	Easement acquisitions, final design, fabrication and construction of gateway monuments and interpretative sign on Freeport Blvd.	Hussein Abdu		Sep-26	Jan-27	Jun-27	\$296
<i>Note: State Funds, Road Fund (Cost Share)</i>								
Fruitridge Sidewalk Project Phase 2 and 3 Various locations in Fruitridge neighborhoods	1	Replacement of damaged gutter and sidewalk in Fruitridge area	Brandon Lew		Sep-25	Nov-25	Dec-25	\$330
<i>Note: Federal Funds (CDBG)</i>								
Grant Ave Culvert Replacement 6411 Grant Ave	2,5	Bore and Jack new culvert pipe under Grant Ave.	Tim Stevens	03/25 (B)	Jun-25	Aug-25	Nov-25	\$300
<i>Note: Road Fund</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Gerber Road Traffic Signal Project Gerber Rd at Passalis Ln Gerber Rd at Excelsior Rd	2,5	Install new traffic signals at Gerber Rd at Passalis Lane and Gerber Rd at Excelsior Rd.	James Eslabon	07/23 (A)	Dec-26	Apr-27	Oct-27	\$1,639
Note: Local Funds								
Greenback Lane Improvements and Undergrounding Greenback Ln: Chestnut Ave to Folsom City Limits	4	Install Class II Bike Lanes, infill sidewalk and separated sidewalk, ADA upgrades: curb ramps, traffic signal modifications with bicycle detection, bus stop and transit access improvements, pavement repair, and landscape/streetscape enhancements including raised/landscaped medians. Includes signalization of the Chestnut Avenue/ Greenback Lane intersection and undergrounding of overhead utility lines.	James Eslabon	12/20 (A)	Nov-26	Apr-27	Oct-28	\$9,555
Note: Local funds								
Green Tree Dr., Franklin Blvd, and East Pkwy Green Tree Dr 300' east of Franklin Blvd Franklin Blvd between Florin Rd and Green Tree Dr East Pkwy from Florin Rd to 400' south of Florin Rd	2	Install street lights on Green Tree Dr just east of Franklin Blvd and on Franklin Blvd between Green Tree Dr and Florin Rd; install sidewalk on the west side of East Pkwy from Florin Rd to 400' south of Florin Rd. County Neighborhood Improvement Initiative	Anthony Voo	05/25 (C)	May-25	Aug-25	Oct-25	\$330
Note: Local Funds								
Hazel Ave at US Highway 50 Interchange Hazel Ave at US Highway 50 Interchange	3	Reconstruct portions of the US 50 Hazel Ave Interchange and improvements to eastbound US 50, including ramp modifications at Aerojet Rd and Folsom Blvd off ramps. Includes a grade separated crossing of the Gold Line Light Rail system and Folsom Blvd, multi-use path from American River Parkway to south of US 50.	Spencer Ord	06/22 (A)	Jan-27	Aug-27	Oct-28	\$123,000
Note: Federal, State, Local								
Madison Ave Fair Oaks BI to Hazel Ave Madison Ave: Sunrise Blvd to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	David Markowski	01/20 (A)	Nov-27	Apr-28	Dec-29	\$18,039
Federal (CMAQ, RSTP)								
Meister Way Improvement Project Meister Wy: Bear Paw Dr to Lone Tree Rd	1	Reconstruct Meister Way to a two-lane arterial. Project includes installation of traffic signals at Metro Air Parkway, Badiiee Drive, and Lone Tree Road and will also include sewer, water, and storm drain improvements.	Gabriel Flores	11/24 (C)	Jun-25	Aug-25	Sep-26	\$12,815
Note: Local Funds, MAP								
Metro Air Parkway Ramp Signalization Project Metro Air Pkwy at I-5 off-ramps	1	Install signals at the southbound and northbound off-ramps at the I-5/Metro Air Pkwy Interchange. Slurry and restripe.	David Markowski	11/24 (B)	Jun-25	Aug-25	May-26	\$1,591
Note: Increase in cost reflects current bid prices.								
Local Funds, MAP								
Michigan Bar Rd/ Cosumnes River Bridge Replacement Michigan Bar Rd: North of SR 16 at Consumnes River	4	Replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16. Bridge No 24C0056	James Eslabon Dewberry	04/17 (B)	Aug-26	May-27	Nov-27	\$4,950
Note: Federal Funding (HBP)								
New Hope Road Bridge Replacement at Grizzly Slough New Hope Rd: Grizzly Slough to half a mile n/o the San Joaquin County Line	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Michael Dunne-Vecchio Mark Thomas	02/25 (C)	Dec-25	Apr-26	Oct-26	\$5,705
Note: Federal (HBP)								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Neighborhood Traffic Management Project 2025 37th Ave (Sampson Blvd - Nina Way) Blackhawk Dr (Palmer House Dr - Power Inn Rd) Brevard Dr (Marsannay Way - Wente Way) Chris Ave (Florin Rd - Tierra Glen Way) Cottonwood Ln (Stevenson Ave - Cutler Way) Cutler Way (Trimmer Way - Point Loma Way) Palmer House Dr (Lindale Dr - Florin Rd) Reese Rd (Mcnie Ave - 2000 ft south of Mcnie Ave) Spengler Dr (Cliffcrest Dr - Cutler Way) Torino Way (Grand Cru Way - Inderkum Way) El Ricon Way (Los Molinos Way - La Sierra Dr) Jan Dr (Moraga Dr - Winding Way) Kenneth Ave (Mission Ave - Walnut Ave) Menlo Ave (Paloma Ave - Fair Oaks Blvd) Polk St (Myrtle Ave - Madison Ave) Schuyler Dr (Crestview Dr north - Crestview Dr south) U St (24th St - 28th St) W 6th St (W Elkhorn Blvd - W M St) Trujillo Way (Tango St - Starfire Dr)	2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Noel Pacheco	N/A	Mar-25	Jul-25	Sep-25	\$348
North Watt Ave Area Pedestrian Improvements Winona Way: Watt Ave to Roseville Rd	3	Install sidewalk infill and street lights on Winona Way.	Dane Coyle	01/25 (B)	May-25	Aug-25	Dec-25	\$500
<i>Note: Increase in cost reflects current bid prices.</i> <i>Note: Federal (CDBG)</i>								
Oakdale Elementary, College Oak Dr, Roseville Rd Myrtle Ave at Polk St College Oak Dr between Myrtle Ave and Orange Grove Ave	3	Install accessible corner ramp/sidewalk at Polk St and Myrtle Ave; install street lights on College Oak Dr. County's Neighborhood Improvement Initiative	James Eslabon	01/25 (A)	Apr-26	Jul-26	Nov-26	\$520
<i>Note: Local funds</i>								
Power Line Road Improvements - I-5 to Elkhorn Blvd Power Line Rd: I-5 to Elkhorn Blvd	1	Widen Power Line Road to add center turn lane, and associated drainage facilities.	Jenny Singh	10/22 (A)	Nov-26	Apr-27	Jul-28	\$1,483
<i>Note: Due to funding shortfall</i> <i>Project will be removed from the October 2025 PML</i> <i>Local Funds, MAP</i>								
Power Line Road Improvements - Phase 2/ Elverta Rd Elverta Rd: E/o Power Line Rd to 1400' w/o Metro Air Pkwy	1	Widen Powerline Rd and Elverta Rd to add a center turn lane and associated drainage improvements. Waterline will also be installed.	David Markowski	10/22 (B)	Jan-26	Apr-26	Aug-26	\$6,400
<i>Note: Increase in cost reflects current bid prices.</i> <i>Local funds, MAP</i>								
Retro-reflective Signal Backplate Installation Project Throughout the unincorporated County		Project will provide enhanced visibility of traffic signal indications by upgrading signal backplates to include retroreflective yellow borders. It will consist of 512 signalized intersections.	Don Nguyen		Jul-25	Aug-25	Oct-25	\$790
<i>Note: State (HSIP)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
River Bend Park Overlay Project River Bend Park	5	Pavement rehabilitation/overlay of roads and parking lots at River Bend Park. This project is in the Regional Parks Maintenance plan.	Joshua Iniguez	02/24 (A)	Aug-25	Mar-26	Aug-26	TBD
Note: Schedule pushed due to funding issues Funds TBD								
Rosemont Street Light Project - Phase 3 Various locations in Rosemont area	5	Install street lighting in the Rosemont area. Additional street lights are a part of County's Neighborhood Improvement Initiative.	Michael Dunne-Vecchio	03/24 (C)	Apr-24	Sep-24	May-25	\$1,117
Note: Project is complete and will be removed from the October PML. St. Francis Electric LLC - #4634								
Sacramento Northern Bike Trail Extension Project Elverta Park & Ride lot north to the Sacramento County/Placer County Border	4	Construct a 1.5 mile extension of the existing Class 1 bike trail.	Anthony Voo	Note: State Carbon Reduction Program(CRP) Grant; construction funding TBD				
School Flashing Beacons Installation Within the unincorporated Sacramento County		Project will install flashing beacons on school speed limit signs, school ahead signs, and school crosswalk signs, in various roadways adjacent to 13 schools.	Noel Pacheco	05/24	Jul-24	Jun-25	Aug-25	\$256
Note: Zara Construction - #4642 Note: State (HSIP)								
Skyking Road Extension & Phelan Drive Project	1	This project will extend skyking Road from Metro Air Parkway to Phelan Dr. The extension of Skyking Rd will be a two-lane collector.	Gabriel Flores	02/25 (A)	Jan-26	May-26	Oct-26	\$2,100
Note: Local funds								
South Sacramento Affordable Housing Pedestrian Improvements 47th St: 50th Ave to Le Donne Dr and Underwood Way	2	Installation of curb ramps at non-signalized intersections at 47th St from 50th Ave to Le Donne Dr, all of Le Donne Dr, all of Underwood Way. Project will also install street lights on 46th Ave.	Gabriel Flores	04/24 (C)	May-24	Oct-24	Apr-25	\$839
Note: Project is complete and will be removed from the October PML. B&M Builders, Inc. - #4643 Federal (CDBG)								
South Sacramento Safe Routes to School Improvement locations: Iowa Ave/Laurine Way, Iowa Ave/Ethel Way, 37th Ave/Laurine Way, 37th Ave/Chapin Way, 37th Ave/Vista Ave, 37th Ave/Sampson Blvd, Sampson Blvd/Lemon Hill Ave	2	Construct sidewalk, ramps, and traffic calming.	Joshua Iniguez	12/24 (C)	Jun-24	Nov-24	May-25	\$1,326
Note: Project is complete and will be removed from the October PML. Central Valley Engr & Asphalt, Inc. - #4580 State (ATP)								
South Sacramento Sidewalk Gap Closure Project Power Inn Rd: Stevenson Ave to about 630 feet south Power Inn Rd: at the intersection of Elsie Ave Stevenson Ave: Cottonwood Ln to 975 feet west Cottonwood Ln: Elsie Avenue and Stevenson Avenue	2	Install sidewalk at various locations in South Sacramento	Michael Dunne-Vecchio	11/21 (A)	Dec-26	Apr-27	Oct-27	\$2,374
Note: Federal (RSTP, STIP)								
South Watt Ave Improvements Florin Rd to SR16 Florin Rd to Jackson Rd (SR-16)	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Keith Gotwalt	04/24 (C)	Jul-24	Apr-25	Dec-26	\$59,520
Note: Teichert Construction - #4627 State (STIP, SB 1-C: LPP Competitive)								
Stockton Blvd Complete Streets Project Mack Rd to Florin Rd	2	Construct Class IV bicycle lanes or a two-way cycle track on one side of Stockton Blvd, sidewalk infill, signalization of one intersection, slurry seal and restriping of entire roadway/bikeway.	Michael Dunne-Vecchio	10/24 (A)	Jul-27	Feb-28	Nov-28	\$10,100
Note: Schedule pushed due to topographic survey delays State (ATP)								
Sunrise Boulevard Wall Replacement Project Sunrise Blvd between Sunset Ave and Wildridge Dr	3	Replace approximately 600 feet of the leaning wall along the west side of Sunrise Blvd.	Spencer Ord	08/24 (A)	Nov-25	Mar-26	Aug-26	\$520
Note: Local Funds								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Sutter Slough Bridge Repair Project Sutter Slough Bridge over Sutter Slough Bridge #24C0011	3	Repair damaged truss members from vehicle collision.	Tim Stevens	N/A	Apr-25	Aug-25	Oct-25	\$900
<i>Note: Contract - #4672</i>								
Twin Cities Road Bridge Replacement Twin Cities Rd Bridge over Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Jenny Singh Dokken Eng.	01/20 (B)	Dec-26	May-27	Oct-29	\$16,084
<i>Note: Federal (HBP)</i>								
Tyler Island Bridge Replacement Project Tyler Island Rd Bridge over Georgiana Slough	5	Replace moveable bridge over Georgiana Slough or BPMP pending Caltrans required soil analysis study.	Tim Stevens		Oct-29	Apr-30	Oct-30	\$8,750
<i>Note: Pending approval - Federal (HBP)</i>								
Walnut Grove Bridge over Sacramento River BMP Walnut Grove Bridge over Sacramento River: Hwy 160 to River Rd	5	This project will rehabilitate the existing bridge. Preventive Maintenance Project, Bridge No. 24C0005	Tim Stevens		Oct-28	Apr-29	Oct-29	\$5,600
<i>Note: Schedule TBD</i>								
Walnut Grove - Thornton Road Bridge Replacement Project Thornton Rd: Bridge over Mokelumne River	5	Replace the existing bridge. Bridge No. 29C0131	Tim Stevens			Jul-29		\$35,000
<i>Note: San Joaquin County is lead agency on this project</i>								
Waterman Road CCTC Crossing	5	Install a new at-grade crossing on Waterman Road at the existing CCTC Railroad Crossing	Jenny Singh	08/22 (A)	Oct-26	Apr-27	Nov-27	\$2,766
<i>Note: Local Funds</i>								
Watt Ave Complete Street Improvements Project Watt Ave: I-80 to Roseville Rd	3	Widen Watt Ave. to accommodate buffered bike lanes, streetscaping, landscaped median, upgraded traffic signals, separated sidewalks, street lighting, overlay.	Keith Gotwalt	02/24 (C)	Jul-24	Apr-25	Nov-26	\$13,535
<i>Note Central Valley Eng & Asphalt - #4607 Federal (CMAQ, RSTP, CDBG, SB 1-SCCP)</i>								
Winter Storm 2022-2023 Alta Mesa Rd south of Boessow Road	5	Replace culvert under Alta Mesa Road damaged by storm.	Tim Stevens	03/25 (B)	Jul-25	Sep-25	Nov-25	\$370
Winter Storm 2022-2023 McKenzie Bridge	5	Repair bridge abutment rock slope protection damaged by storm.	Tim Stevens		Nov-25	Apr-26	Jun-26	\$190
Wyda Way Sidewalk Gap Closure Wyda Way: Jerron Pl to Markston Rd	3	Sidewalk infill, accessible ramps, street lights, drainage improvements	Dane Coyle	04/24 (A)	Mar-26	Jun-26	Nov-26	\$800
<i>Note: Federal (CDBG)</i>								