



County of Sacramento
Public Works and Infrastructure
Department of Transportation

Project Master List

Ordered by Project Name

Main Office: 4111 Branch Center Rd, Sacramento, CA 95827

(916) 874-6291 Transportation Design & Landscaping Services
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance
Main Office Fax No.: (916) 874-7831

Legend
New Projects
Completed Projects
Updates

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
44th Ave Pedestrian Beautification Phase 2	2	Project will design and construct sidewalk infill and curb ramps as needed along 44th Ave between 39th Street and Franklin Blvd. Work includes sidewalk improvements and beautification measure to increase neighborhood livability.	Jenny Singh	10/18 (C)	Nov-18	Mar-19	Jun-19	\$245
<i>Note: Project awarded to Central Valley Engineering and Asphalt - #4427</i>								
47th Ave Pedestrian and Bicycle Improvement Project	2	The project to construct a continuous 2 mile Class II bicycle and pedestrian facility in a corridor with minimal ROW available in the most economically efficient way possible.	Tim Stevens	01/18 (A)	Dec-19	Apr-20	Oct-20	\$2,704
AC Overlay Project 2018 Federal Tier 2	2,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Tim Cress	12/17 (A)	Feb-19	May-19	Nov-19	\$2,430
<p>Micron Ave: Mayhew Rd to Bradshaw Rd</p> <p>Martin Luther King Jr. Blvd: 47th Ave to S. Bridge Abutment</p> <p>Florin Rd: South Watt/Elk Grove Florin Rd to Bradshaw Rd</p>								
<i>Note: Project awarded to Bay Cities Paving - #4404; Federal Funds (STIP)</i>								
AC Overlay Project Folsom Blvd	5	AC Overlay of Folsom Blvd from Butterfield Way to Bradshaw Road.	Scott Urbanik	06/18 (C)	Jan-19	May-19	Jul-19	\$921
<p>Folsom Blvd from Butterfield Way to Bradshaw Rd</p>								
<i>Note: Project awarded to Teichert - #4309; Federal Funds (RSTP)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SB1 Phase 1	3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Tim Cress	12/17 (A)	Feb-19	May-19	Nov-19	\$3,810
<p>Elkhorn Blvd - Sacramento City Limit to 2nd Street</p> <p>Hillsdale Blvd - Frizelle Ave to Walerga Rd</p> <p>Oak Ave - Hazel Ave to Main Ave</p>								
AC Overlay Project SB1 Phase 2	1,2,3,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	12/18 (A)	Apr-19	Jul-19	Nov-19	\$13,000
<p>Residential Roads within Morse Ave - Arden Way- Watt Ave- Hurley Way</p> <p>Residential Roads within Morse Ave-Wemberley Dr - Watt Ave-Northrop Ave</p> <p>Watt Ave at El Camino Ave</p> <p>Residential Roads within Stockton Blvd - Florin Rd - Power Inn Rd</p> <p>Residential Roads within 44th St - 15th Ave - Stockton Blvd - Parker Ave</p> <p>Residential Roads within Manlove Rd - New Dawn Dr - Rosemont Dr - Sutters Gold Dr</p> <p>Leader Ave from Garfield Ave to Walnut Ave</p> <p>Verner Ave from Walnut Ave to Garfield Ave</p> <p>Walnut Ave from Leader Ave to Verner Ave</p>								
Accessible Curb Ramp Improvement Project 2017	3,4	Construction of ADA ramps at 11 intersections throughout the County.	Scott Urbanik	07/18 (B)	Sep-18	Feb-19	Apr-19	\$274
<p style="text-align: right;"><i>Note: Project awarded to FBD Vanguard - #4431.</i></p>								
Alta Mesa Road Bridge Replacement at Laguna Creek	5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	James Eslabon, Mark Thomas, Inc.	05/16 (B)	Oct-19	Apr-20	Sep-21	\$4,431
<p style="text-align: right;"><i>Note: Contract #93940.</i></p>								

This project list provides schedule status information for Department projects, and is published Quarterly. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Auburn Blvd Bike Pedestrian Improvements	3	Project includes sidewalk infill, Class II bike lanes, and a signalized pedestrian crossing of Auburn Blvd.	Anthony Voo	01/19 (B)	Mar-19	Jul-19	Dec-19	\$1,576
<i>Note: Federal Funds (HSIP -C7)</i>								
Bradshaw Fiber Connection	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Bill Crowl	07/16 (A)				
<i>Note: On Hold due to funding.</i>								
Countywide Median Fencing Project	3	Install decorative fencing in medians at El Camino Ave and Watt Ave and on Watt Ave between Winona Way and Myrtle Ave.	Henry Yasui	06/18 (C)	Jul-18	Sep-18	Feb-19	\$260
<i>Note: Project is complete and will be removed from the PML; Project awarded to Reyre Construction Contract - #4425.</i>								
Dillard Road Bridge Scour Critical Project Bridge No24C0004	5	To drive sheet piles around Pier-No.3 to eliminate scour, and place rock rip-rap in the riverbed under the bridge footprint to control further scour.	Mike Meschi	N/A	Jan-19	Aug-19	Aug-19	\$900
<i>Note: Completion is anticipated in 2019; Federal Funds (HBP); Contract #9336 pending States Construction Approval.</i>								
Douglas Road Extension	5	Project scoping for a new arterial roadway extending Douglas Rd from Mather Blvd to Excelsior Rd. The ultimate roadway will include four lanes with a landscaped median, bike lanes, curb, gutter, separated sidewalk and street /traffic signal lights.	Jenny Singh					
<i>Note: Construction Dates, and Contract Amount TBD.</i>								
Elk Grove Florin Rd Widening Elder Creek to Florin Rd	2	Widen Elk Grove-Florin Road to 4 lanes from n/o Elder Creek to Florin Road.	Keith Gotwalt	10/18 (C)	May-19	Sep-19	Nov-20	\$15,731
<i>Note: This project's construction contract will be combined with E.G. Florin Bridge Construction contract; Federal Funds (HBP) for the Bridge at Elder Creek.</i>								
Elverta Road Watt Ave to Dutch Haven Blvd	4	Widen bridge to 6 lanes, Widen to 4 lanes, landscape medians.	Keith Gotwalt	10/07 (B)	Dec-21	Apr-22	Nov-23	\$15,000
<i>Note: Federal Funds (HBP)</i>								
Elverta Road at 28th Street		Modify Signal						

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Fair Oaks Blvd Bike Pedestrian Mobility Project	3	Develop a master plan for Fair Oaks Blvd between Howe Ave and Munroe St to provide for much needed access and mobility for bicyclists and pedestrians within this very active and vibrant corridor. Construct 2 pedestrian signals within the corridor.	Tim Stevens	06/18 (C)	Jun-18	Dec-18	Apr-19	\$690
<i>Note: Project awarded to Sierra National Construction - #4414.</i>								
Fair Oaks Blvd Improvements Phase 3 Marconi Ave to Landis Ave	3	Infill sidewalks, bike lanes, overlay, landscape streetscape improvements.	Keith Gotwalt	01/17 (B)	Jun-19	Aug-19	Nov-20	\$6,100
<i>Note: Federal Funds (RSTP, CMAQ)</i>								
Florin Area Street Light Project Phase 2	2	This project will install LED street lights in the neighborhood bounded by Florin Road, Briggs Drive and Lindale Drive.	Tim Stevens	10/17 (B)	Apr-19	Jul-19	Nov-19	\$624
<i>Note: This is a new project; Contract #4455.</i>								
Florin Creek Trail SOFA Bike Pedestrian Improvements	2	Install trail lighting, pavement repairs & ADA Improvements on existing trail in area of Florin Creek Park, and install bike lanes on Florin Mall Drive.	Jenny Singh	05/18 (C)	Mar-18	Sep-18	Apr-19	\$853
<i>Note: Project has one of the last remaining tasks is to slurry seal and re-stripe several roadways within the project area. This work cannot be completed until April which will be more favorable temperatures. Project awarded to Pacific Infrastructure Construction - #4361; Federal Funds (CMAQ)</i>								
Florin Road Bicycle Pedestrian Improvements	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting along portions of Florin Rd between Franklin Blvd and Power Inn Rd.	Anthony Voo	03/18 (A)	Feb-20	Jun-20	Dec-20	\$2,430
<i>Note: Federal Funds (HSIP).</i>								
Folsom Blvd Complete Street Improvements Phase 1	5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades between Mayhew Rd and Bradshaw Rd.	Anthony Voo	04/18 (A)	Jan-20	Apr-20	Nov-20	\$3,432
<i>Note: PS&E & ROW (ATP - STATE); Construction (unknown).</i>								
Folsom Cottage Sidewalk Infill	3	The proposed work at both locations includes sidewalk infill at existing gaps. Includes sidewalk and streetlights at 9423 Folsom Blvd and along Cottage Way at 2100 Fulton Ave and from Trimble Dr. to Butano Dr.	Anthony Voo	08/16 (A)	Dec-19	Mar-20	Jul-20	\$1,060
<i>Note: Several properties are moving into eminent domain proceedings to secure the necessary land rights. The additional time required to secure right-of-way is pushing construction into 2020; Federal Funds (CMAQ)</i>								

This project list provides schedule status information for Department projects, and is published Quarterly. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Franklin Blvd Bridge Replacement at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	Tim Stevens, Quincy Engineering	06/17 (B)	Nov-19	Apr-20	Oct-20	\$7,900
<i>Note: Federal Funds (HBP)</i>								
Garfield Ave Improvements_Whitney Ave to Madison Ave	3	Bike lanes, sidewalk and street lights from Whitney Ave to Gibbons Dr. Modify traffic signal at Winding Way.	Anthony Voo	03/18 (C)	Feb-18	Apr-19	Sep-19	\$2,645
<i>Note: Project awarded to Sierra National Construction - #4406; Federal Funds (CMAQ)</i>								
Greenback Lane Improvements Phase 1	4	Sidewalk infill, bike lanes, traffic signal and streetscape improvements from Chestnut Ave to Folsom City Limits on Greenback Ln.	Keith Gotwalt	06/18 (A)	<i>Note: Construction dates unknown Funding not yet secured.</i>			
Hazel Ave at US Highway 50 Interchange	4	This project proposes to construct capacity, safety and access improvements. Improvements include modifications to the interchange structure, and freeway ramps, extension of Hazel as a six lane facility s/o 50 and Folsom.	Tim Stevens	06/18 (B)	Nov-21	Mar-22	Mar-24	\$46,550
Hazel Ave Phase 3 400 ft. North of Sunset Ave to Madison Ave	3	Widen roadway from 4 to 6 lanes, landscaped medians, sidewalks, bike lanes, and sound walls. Traffic signals @ Phoenix Ave and @ Roediger Ln.	James Eslabon	12/15 (B)	Dec-19	Apr-20	Oct-21	\$8,600
<i>Note: Federal Funds (STIP)</i>								
Hazel Ave Sidewalk Improvements Central Ave to Elm Ave	4	Proposed work includes the construction of sidewalks and bike lanes, a signalized mid-block crossing, and transit stop improvements.	Tim Stevens	02/18 (B)	Sep-19	Apr-20	Oct-20	\$683
<i>Note: Federal Funds (CMAQ)</i>								
Howe Ave and Arden Way Corner Treatment	3	Modify existing monument wall and landscape at each intersection corner.	Henry Yasui			May-19	Jun-19	\$20
<i>Note: CUPCAA</i>								
Howe Ave Sidewalk Installation and Infill Project Phase 3	3	Project includes infill sidewalk and ADA upgrades on Howe Ave from Marconi Ave to Auburn Blvd.	Jenny Singh	12/18 (C)	Jan-19	May-19	Oct-19	\$368
<i>Note: Project awarded to B&M Builders - #4426; CDBG Funds.</i>								

This project list provides schedule status information for Department projects, and is published Quarterly. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Howe Ave Bicycle and Pedestrian Improvements Project from Cottage Way to El Camino Ave	3	Project will construct bike lanes, new sidewalk, separated lighted pedestrian walkway along Howe Ave between Cottage Way and El Camino Ave. This project will also include a road diet on Cottage Way, from 4 lanes to 2 lanes. It will also include two intersections and traffic signals for bike lanes, accessibility, bike detection, and safety enhancements.	Jenny Singh	02/18 (A)	Oct-21	Apr-22	Dec-22	\$1,000
Note: The previous timeline for construction erroneously assumed that the project could be constructed entirely within the existing road right-of-way. This was never the case; the project will require additional right-of-way acquisition and the revised delivery dates reflect this.								
I-5 at Metro Air Parkway	1	New interchange construction.	Melissa Wright, Mark Thomas	03/18 (B)	Apr-19	Jul-19	Nov-20	\$18,800
Ione Rd Bridge Replacement South of Carbondale Rd at Willow Creek Bridge No 24C0330	5	The project consists of the replacement of an existing two-lane road concrete bridge with a new two-lane road concrete slab bridge on Ione Rd at Willow Creek and south of Carbondale Rd.	James Eslabon	07/15 (B)	Sep-18	May-19	Oct-19	\$1,670
Note: Project awarded to R. A. Nemetz Construction, Inc. - #4387; Federal Funds (HBP)								
Ione Rd Bridge Replacement_South of Meiss Rd at Buckeye Creek_Bridge No 24C0250	5	The project consists of the replacement of an existing two-lane road steel reinforced concrete with steel stringers bridge with a new two-lane road steel reinforced concrete bridge on Ione Rd at Buckeye Creek and south of Meiss Rd.	James Eslabon	02/17 (B)	Sep-18	May-19	Oct-19	\$1,285
Note: Project awarded to R. A. Nemetz Construction, Inc. - #4387; Federal Funds (HBP)								
LED Street Light Project Phase 2	2	This project will install new LED street lights in a neighborhood bounded by Florin Rd, Stockton Blvd and 65th Ave.	Tim Stevens	10/17 (B)	Apr-19	Jul-19	Nov-19	\$275
Note: This is a new project; Contract #4456.								
Madison Ave Fair Oaks Bl to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	Jenny Singh	06/08 (A)	Nov-21	Apr-22	Dec-23	\$20,043

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
McKenzie Rd Bridge Replacement_South of Arno Rd at Laguna Creek_Bridge No 24C0258	5	Project consist of the replacement of an existing two-lane road reinforced concrete slab on timber stringers bridge with a new two-lane road concrete slab bridge on McKenzie Rd @ Laguna Creek & s/o Arno Rd in South Sacramento.	James Eslabon	08/15 (B)	Sep-18	May-19	Oct-19	\$3,500
<i>Note: Project awarded to MCM Construction, Inc. - #4369; Federal Funds (HBP)</i>								
Michigan Bar Rd Bridge Replacement North of SR 16 at Consumnes River Bridge No 24C0056	4	Project consist of the replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16.	Tim Stevens, Drake Haglan	04/17 (B)	Oct-19	Apr-20	Nov-20	\$4,500
<i>Note: Federal Funds (HBP)</i>								
Neighborhood Traffic Management Project 2018	2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Tammy Urquhart		Jun-18	Sep-18	Dec-18	\$327
<i>Note: Project is complete and will be removed from the PML; Project awarded to Western Engineering Contractors, Inc. - #4420.</i>								
Neighborhood Traffic Management Project 2019	1,2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Tammy Urquhart		Jun-19	Sep-19	Dec-19	\$500
New Hope Road Bridge Replacement at Grizzly Slough	5	Replacement of an existing two-lane road concrete bridge with a new two-lane road pre-tension multiple-girder bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Tim Stevens	10/18 (B)	Dec-19	Apr-20	Nov-20	\$3,318
<i>Note: Federal Funds (HBP)</i>								
Old Florin Town Streetscape Improvement Phase 2 Power Inn Rd to Florin Perkins Road	1,2	Sidewalk, bicycle lanes and landscape enhancements on Florin Road between Power Inn Rd and Florin Perkins Rd.	Crystal Tu	03/19 (C)	Nov-18	Jun-19	Dec-19	\$5,679
<i>Note: Federal Funds (CMAQ/STIP)</i>								
Power Inn Road Bike and Ped Safety Improvements	2	Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street.	Crystal Tu	12/17 (A)	Dec-19	May-20	Nov-20	\$2,345
<i>Note: Federal Funds (HSIP).</i>								

This project list provides schedule status information for Department projects, and is published Quarterly. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Power Inn Road Improvement Loucreta Dr to 52nd Ave	1,2	Project includes sidewalk infill, class II bike lanes, road widening and landscaped medians.	Crystal Tu	11/16 (A)	Dec-19	Apr-20	Dec-20	\$2,970
<i>Note: Federal Funds (RSTP/STIP)</i>								
Power Inn Sidewalk Improvements from Loucreta Dr to Florin Rd	2	Proposed work consists of the construction of continuous sidewalks and bike lanes on both sides of Power Inn Road.	Crystal Tu	06/18 (B)	Apr-19	Aug-19	Dec-19	\$1,643
<i>Note: Federal Funds (ATP)</i>								
Rosemont Area Street Light Project	5	Project will install new LED street lights n/o Kiefer Blvd and e/o Rosemont Dr. The work includes 13 LED Street Lights surrounding the Sequoia Elementary School, and an additional 31 LED Street Lights, bounded by Rosemont Dr, Kiefer Blvd & Pageant Dr.	Tim Stevens	04/18 (C)	Mar-19	Jun-19	Nov-19	\$600
<i>Note; Bid opened on 4/26/18 but were too high. Project will re-bid in Spring 2019 for construction in Summer 2019.</i>								
Roseville Road at Diablo Drive Traffic Signal Project	3	Signalize the intersection of Roseville Rd with Diablo Drive/Stationers Way.	Tim Stevens		Nov-21	Apr-22	Oct-22	\$540
<i>Note: This is a new project</i>								
South Watt Ave Improvements Florin Rd to SR16	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	James Eslabon	07/18 (A)				
<i>Note: Design Phase only. Construction TBD.</i>								
Streetlights on Coyle Ave and Hillsdale Blvd and Watt Ave	3,4	Install street lighting on Coyle Ave from Woodleigh Drive to Dewey Dr, Hillsdale Blvd from Frizell Ave to McCloud Dr, and Watt Ave from Elkhorn Blvd to 700' n/o Elkhorn Blvd.	Tim Stevens		Nov-21	Apr-22	Oct-22	\$1,540
<i>Note: This is a new project</i>								
Thomas Edison Elementary Safe Routes to School	3	Includes installation of sidewalk and street lighting along Hurley Way from w/o Rowena Way to e/o Keeney Way.	Jenny Singh	06/18 (B)	Feb-19	Jun-20	Aug-20	\$644
<i>Note: SACOG ATP2 State only</i>								
Traffic Signal Upgrades Project Mission North Watt Sunrise VMS Replacement HSIP Cycle 7	3,4	Replace signal cabinets and controllers at 41 intersections. Install cameras at 39 intersections. Connect controllers and cameras to centracs. Replace signal interconnect on Elkhorn Blvd from Cantel to Walerga.	Jeff Lowry		Jun-19	Sep-19	Dec-19	\$630
<i>Note: Continuing delays in Board Approval due to delays in signal cabinet manufacturing by vendor; Federal Funds (HSIP)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Twin Cities Road Bridge Replacement at Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Melissa Wright, Dokken Engineering	10/12 (A)	May-20	Apr-21	Nov-22	\$12,727
<i>Note: Federal Funds (HBP)</i>								
Walnut Grove Crossing over Sacramento River Rehabilitation Project	5	This project will replace the existing open grid floor grating and repair the existing southwest wing wall.	Mike Meschi					
<i>Note: Due to budget constraints, this project has been placed On Hold.</i>								
Walnut Grove Thornton Road Bridge 29C 0131 Rehabilitation	5	Repair existing electrical and mechanical components of the Bridge.	Mike Meschi					
<i>Note: San Joaquin County is the lead agency on this project.</i>								
Watt Ave Complete Street Improvements Project Orange Grove Ave to Roseville Rd	3	This project will evaluate and coordinate design option for sidewalk infill, ADA improvements (curb ramps & bus stops).	Keith Gotwalt					
<i>Note: Construction dates unknown, funding not yet secured.</i>								
Winding Way Bridge Replacement at Chicago Creek	3	Project consists of the widening of the existing concrete slab bridge and perform scour critical countermeasures in the channel on Winding Way at Chicago Creek and just w/o Chicago Ave.	Tim Stevens	11/16 (B)	Feb-19	May-19	Dec-19	\$2,148
<i>Note: Federal Funds (HBP)</i>								